### Received by OCD: 5/28/2021 12:35:13 PM This form is not to be

used for reporting packer leakage tests

in Southeast New Mexico

# **Oil Conservation Division**

Northwest New Mexico Packer-Leakage Test

Page 1 Revised June 10, 2003

Operator Hilcorp Energy Com	pany		Leas	se Name	PAYNE				Well No.	3A
Location of Well: Unit Letter	D	Sec	20	Twp	032N	Rge _	010W	API #	30-045-2394	3

	Name of Reservoir or Pool	Type of Prod	Method of Prod	Prod Medium
Upper Completion	MV	Gas	Artificial Lift	Tubing
Lower Completion	DK	Gas	Flow	Tubing

## Pre-Flow Shut-In Pressure Data

Upper	Hour, Date, Shut-In		SI Press. PSIG	Stabilized?(Yes or No)
Completion	5/24/2021	Length of Time Shut-In	116	Yes
Lower	Hour, Date, Shut-In	84	SI Press. PSIG	Stabilized?(Yes or No)
Completion	5/24/2021		98	Yes

### Flow Test No. 1

Commenced at: 5/27/2021		Zone Producing (Upper or Lower): UPPER				
Time Lapsed Time		PRESSURE		Prod Zone		
(date/time)	Since*	Upper zone	Lower zone	Temperature	Remarks	
5/27/2021 12:00 PM	12	116	98	68	Cross over in 10 mins	
5/27/2021 12:10 PM	12	78	98	68	Reach crossover	
5/27/2021 12:40 PM	12	53	98	68	30 mins later	

Production rate during test

Oil:	BPOD Based on:	Bbls. In	Hrs.	Grav.	GOR
					-

Gas

MCFPD; Test thru (Orifice or Meter)

## Mid-Test Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized?(Yes or No)
Lower Completion	Hour, Date, Shut-In		SI Press. PSIG	Stabilized?(Yes or No)

(Continue on reverse side)

## Northwest New Mexico Packer-Leakage Test

Flow Test No. 2 Commenced at: Zone Producing (Upper or Lower) PRESSURE Time Lapsed Time Prod Zone (date/time) Since\* Temperature Remarks Upper zone Lower zone Production rate during test Oil: BPOD Based on: Bbls. In Hrs. Grav. GOR Gas MCFPD; Test thru (Orifice or Meter) Remarks: Open well to sale line. Line press was 53 psi - crossover in 10 mins 20% @ 78.4 psi. 30 mins later 53 psi I hereby certify that the information herein contained is true and complete to the best of my knowledge. 20 Operator: Hilcorp Energy Company Approved: New Mexico Oil Conservation Division By: Francisco Quintana

By:

Title:

NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

Title:

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

Multi-Skilled Operator

Date: Friday, May 28, 2021

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

Page 2

District I 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 District II

811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III

1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

District IV

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone: (505) 476-3470 Fax: (505) 476-3462

# **State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division** 1220 S. St Francis Dr. Santa Fe, NM 87505

COMMENTS

Action 29949

COMMENTS				
Operator:	OGRID:			
HILCORP ENERGY COMPANY	372171			
1111 Travis Street	Action Number:			
Houston, TX 77002	29949			
	Action Type:			
	[UF-PLT] Packer Leakage Test (NW) (PACKER LEAKAGE TEST (NW))			

#### COMMENTS

Created By	Comment	Comment Date
kpickford	KP GEO Review 6/2/2021	6/2/2021

District I 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 District II

811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III

1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

District IV 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone: (505) 476-3470 Fax: (505) 476-3462

# **State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division** 1220 S. St Francis Dr. Santa Fe, NM 87505

CONDITIONS

Action 29949

CONDITIONS			
Operator:	OGRID:		
HILCORP ENERGY COMPANY	372171		
1111 Travis Street	Action Number:		
Houston, TX 77002	29949		
	Action Type:		
	[UF-PLT] Packer Leakage Test (NW) (PACKER LEAKAGE TEST (NW))		

#### CONDITIONS

Created By	Condition	Condition Date
kpickford	None	6/2/2021