

Santa Fe Main Office Phone: (505) 476-3441 General Information Phone: (505) 629-6116 Online Phone Directory https://www.emnrd.nm.gov/ocd/contact-us	State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505	Form C-103 August 1, 2011 Permit 358742																																																																																
		WELL API NUMBER 30-015-48077																																																																																
		5. Indicate Type of Lease Private																																																																																
		6. State Oil & Gas Lease No.																																																																																
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		7. Lease Name or Unit Agreement Name SANDLOT 9 8 FEE																																																																																
1. Type of Well: Gas		8. Well Number 718H																																																																																
2. Name of Operator MEWBOURNE OIL CO		9. OGRID Number 14744																																																																																
3. Address of Operator P.O. Box 5270, Hobbs, NM 88241		10. Pool name or Wildcat																																																																																
4. Well Location Unit Letter <u>M</u> : <u>1315</u> feet from the <u>S</u> line and feet <u>355</u> from the <u>W</u> line Section <u>10</u> Township <u>22S</u> Range <u>27E</u> NMPM _____ County <u>Eddy</u>																																																																																		
11. Elevation (Show whether DR, KB, BT, GR, etc.) 3081 GR																																																																																		
Pit or Below-grade Tank Application ☐ or Closure ☐ Pit Type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____																																																																																		
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data <table style="width:100%;"> <tr> <td colspan="2"> NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ TEMPORARILY ABANDON ☐ CHANGE OF PLANS ☐ PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐ Other: _____ </td> <td> SUBSEQUENT REPORT OF: REMEDIAL WORK ☐ ALTER CASING ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDON ☐ CASING/CEMENT JOB ☐ Other: <u>Drilling/Cement</u> ☒ </td> </tr> </table>			NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ TEMPORARILY ABANDON ☐ CHANGE OF PLANS ☐ PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐ Other: _____		SUBSEQUENT REPORT OF: REMEDIAL WORK ☐ ALTER CASING ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDON ☐ CASING/CEMENT JOB ☐ Other: <u>Drilling/Cement</u> ☒																																																																													
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ TEMPORARILY ABANDON ☐ CHANGE OF PLANS ☐ PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐ Other: _____		SUBSEQUENT REPORT OF: REMEDIAL WORK ☐ ALTER CASING ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDON ☐ CASING/CEMENT JOB ☐ Other: <u>Drilling/Cement</u> ☒																																																																																
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. See Attached 12/12/2023 Spudded well.																																																																																		
Casing and Cement Program <table border="1" style="width:100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th>Date</th> <th>String</th> <th>Fluid Type</th> <th>Hole Size</th> <th>Csg Size</th> <th>Weight lb/ft</th> <th>Grade</th> <th>Est TOC</th> <th>Dpth Set</th> <th>Sacks</th> <th>Yield</th> <th>Class</th> <th>1" Dpth</th> <th>Pres Held</th> <th>Pres Drop</th> <th>Open Hole</th> </tr> </thead> <tbody> <tr> <td>12/12/23</td> <td>Surf</td> <td>FreshWater</td> <td>17.5</td> <td>13.375</td> <td>54.5</td> <td>J55</td> <td>0</td> <td>410</td> <td>500</td> <td>1.34</td> <td>c</td> <td>0</td> <td>2500</td> <td>0</td> <td>Y</td> </tr> <tr> <td>12/14/23</td> <td>Int1</td> <td>FreshWater</td> <td>12.25</td> <td>9.625</td> <td>40</td> <td>HCL 80</td> <td>0</td> <td>1795</td> <td>575</td> <td>1.32</td> <td>c</td> <td>0</td> <td>2500</td> <td>0</td> <td>Y</td> </tr> <tr> <td>12/17/23</td> <td>Prod</td> <td>FreshWater</td> <td>8.75</td> <td>7</td> <td>29</td> <td>HPP110</td> <td>0</td> <td>8257</td> <td>825</td> <td>3</td> <td>H</td> <td>0</td> <td>2500</td> <td>0</td> <td>Y</td> </tr> <tr> <td>12/17/23</td> <td>Liner1</td> <td>FreshWater</td> <td>6.125</td> <td>4.5</td> <td>13.5</td> <td>HCP110</td> <td>8035</td> <td>19203</td> <td>775</td> <td>1.84</td> <td>H</td> <td>0</td> <td>2500</td> <td>0</td> <td>Y</td> </tr> </tbody> </table>			Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole	12/12/23	Surf	FreshWater	17.5	13.375	54.5	J55	0	410	500	1.34	c	0	2500	0	Y	12/14/23	Int1	FreshWater	12.25	9.625	40	HCL 80	0	1795	575	1.32	c	0	2500	0	Y	12/17/23	Prod	FreshWater	8.75	7	29	HPP110	0	8257	825	3	H	0	2500	0	Y	12/17/23	Liner1	FreshWater	6.125	4.5	13.5	HCP110	8035	19203	775	1.84	H	0	2500	0	Y
Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole																																																																			
12/12/23	Surf	FreshWater	17.5	13.375	54.5	J55	0	410	500	1.34	c	0	2500	0	Y																																																																			
12/14/23	Int1	FreshWater	12.25	9.625	40	HCL 80	0	1795	575	1.32	c	0	2500	0	Y																																																																			
12/17/23	Prod	FreshWater	8.75	7	29	HPP110	0	8257	825	3	H	0	2500	0	Y																																																																			
12/17/23	Liner1	FreshWater	6.125	4.5	13.5	HCP110	8035	19203	775	1.84	H	0	2500	0	Y																																																																			
I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOC guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐ .																																																																																		
<table style="width:100%;"> <tr> <td>SIGNATURE</td> <td><u>Electronically Signed</u></td> <td>TITLE</td> <td><u>Vice President Operations</u></td> <td>DATE</td> <td><u>2/1/2024</u></td> </tr> <tr> <td>Type or print name</td> <td><u>Monty Whetstone</u></td> <td>E-mail address</td> <td><u>fking@mewbourne.com</u></td> <td>Telephone No.</td> <td><u>903-561-2900</u></td> </tr> </table>			SIGNATURE	<u>Electronically Signed</u>	TITLE	<u>Vice President Operations</u>	DATE	<u>2/1/2024</u>	Type or print name	<u>Monty Whetstone</u>	E-mail address	<u>fking@mewbourne.com</u>	Telephone No.	<u>903-561-2900</u>																																																																				
SIGNATURE	<u>Electronically Signed</u>	TITLE	<u>Vice President Operations</u>	DATE	<u>2/1/2024</u>																																																																													
Type or print name	<u>Monty Whetstone</u>	E-mail address	<u>fking@mewbourne.com</u>	Telephone No.	<u>903-561-2900</u>																																																																													
For State Use Only: <table style="width:100%;"> <tr> <td>APPROVED BY:</td> <td><u>Jeffrey Harrison</u></td> <td>TITLE</td> <td><u>Petroleum Specialist III</u></td> <td>DATE</td> <td><u>7/17/2025 3:16:21 PM</u></td> </tr> </table>			APPROVED BY:	<u>Jeffrey Harrison</u>	TITLE	<u>Petroleum Specialist III</u>	DATE	<u>7/17/2025 3:16:21 PM</u>																																																																										
APPROVED BY:	<u>Jeffrey Harrison</u>	TITLE	<u>Petroleum Specialist III</u>	DATE	<u>7/17/2025 3:16:21 PM</u>																																																																													

12/12/2023

Spud 17 ½" hole. Ran 410' of 13 ⅜" 54.5# J55 ST&C Csg. Five cmt w/500 sks of Class C w/2% CaCl₂ (yd @ 1.34 cuft/sk @ 14.8 PPG). Displaced w/57 bbls of BW. Plug down @ 4:30 A.M. 12/12/23. Circ 234 sks of cmt to the cellar. At 4:30 A.M. 12/12/23, tested csg to 1500# for 30 mins, held OK. **Drilled out at 12 ¼".**

12/14/2023

TD'ed 12 ¼" hole. Ran 1795' of 9 ⅝" 40# HCL80 LT&C Csg. cmt w/375 sks of 35:65 Poz Class C w/5% Salt, 5% Enhancer, 4% Gel, 1% Extender, 3#/sk Kolseal, 0.4#/sk Defoamer & 0.125#/sk Cellophane (yd @ 2.17 cuft/sk @ 12.5 PPG). Tail w/200 sks Class C Neat (yd @ 1.32 cuft/sk @ 14.8 PPG). Displaced w/133 bbl FW. Plug down @ 4:00 P.M. 12/14/23. Circ 212 sks of cmt to pit. At 4:00 P.M. 12/14/23 test csg to 1500# for 30 mins, held OK. FIT to 10.0# EMW. **Drilled out at 8 ¾".**

12/17/2023

TD'ed 8 ¾" hole. Ran 8257' of 7" 29# HPP110 BT&C Csg. Five cmt w/425 sks PVL w/25% Potter beads, 15% Strength Enhancer, 6% Obsidian Pumice, 0.2% Fluid Loss, 0.1% Antisettling Agent, 3#/sk Kolseal, & 0.5#/sk Defoamer (yd @ 3.00 cuft/sk @ 10.2 PPG). Tail w/400 sks Class H w/0.5% Fluid loss & 0.3% Retarder (yd @ 1.18 cuft/sk @ 15.6 PPG). Displaced w/303 bbls of BW. Plug down @ 7:45 P.M. on 12/17/23. Circ 155 sks of cmt to the cellar. At 7:45 P.M. 12/17/23, tested csg to 1500# for 30 mins, held OK. FIT to 12.0 PPG EMW. **Drilled out at 6 1/8".**

01/06/2024

TD'ed 6 1/8" hole. Ran 4 ½" 13.5# HCP110 CDC HTQ Csg of 8035' (top of liner) to 19203'. cmt w/775 sks Poz Class H (35:65) w/10% Strength Enhancer, 4% Gel, 0.5% Fluid loss, 0.6% Retarder, 10.0#/sk Obsidian Pumice (1.84 ft³/sk @ 13.5 ppg). Pumped 3 bbls of sugar FW. Drop dart. Displaced w/20 bbls of sugar FW & 224 bbls of sugar BW (calculated volume + 5 bbls). Lift pressure 2500# @ 2.5 BPM. Plug down @ 2:15 A.M. 01/17/24. Did not shear. Did not bump plug. Set packer w/60k#. Sting out of liner hanger w/1500# on DP. Displaced csg w/300 bbls of BW w/polymer sweep. Circ 198 sks of cmt off liner top. At 4:00 A.M. 01/17/24, tested liner to 2500# for 30 mins, held OK.

Trace Eban