

Sante Fe Main Office Phone: (505) 476-3441 General Information Phone: (505) 629-6116 Online Phone Directory https://www.emnrd.nm.gov/ocd/contact-us	State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505	Form C-103 August 1, 2011 Permit 321819 WELL API NUMBER 30-015-49461 5. Indicate Type of Lease Private 6. State Oil & Gas Lease No.
--	---	--

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Gas	8. Well Number 211H
2. Name of Operator NOVO OIL & GAS NORTHERN DELAWARE, LLC	9. OGRID Number 372920
3. Address of Operator 300 N. Marienfeld St Ste 1000, Midland, TX 79701	10. Pool name or Wildcat

4. Well Location
 Unit Letter A : 476 feet from the N line and feet 925 from the W line
 Section 18 Township 23S Range 28E NMPM _____ County Eddy

11. Elevation (Show whether DR, KB, BT, GR, etc.)
 3061 GR

Pit or Below-grade Tank Application or Closure
 Pit Type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____
 Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> CHANGE OF PLANS <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> MULTIPLE COMPL <input type="checkbox"/> Other: _____	SUBSEQUENT REPORT OF: REMEDIAL WORK <input type="checkbox"/> ALTER CASING <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> CASING/CEMENT JOB <input type="checkbox"/> Other: <u>Drilling/Cement</u> <input checked="" type="checkbox"/>
---	--

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.
 Drilling/Casing Sundry Details: 6/30/2022 Spudded well.

Casing and Cement Program

Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole
07/17/22	Prod		7.875	5.5	20	P-110	0	14979	898	1.25	H				Y
07/17/22	Prod		7.875	5.5	20	P-110	7422	14979	1030	1.49	H				Y
07/01/22	Surf		17.5	13.375	54.5	J-55	0	431	430	1.84	C		1500		Y
07/11/22	Int1		9.875	8.625	32	P-110	0	9421	555	3.39	C		2062		Y
07/11/22	Int1		9.875	8.625	32	P-110	0	9421	120	1.39	C		2062		Y

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines , a general permit or an (attached) alternative OCD-approved plan .

SIGNATURE	<u>Electronically Signed</u>	TITLE	<u>Chief Operating Officer</u>	DATE	<u>7/19/2022</u>
Type or print name	<u>Kurt Shipley</u>	E-mail address	<u>kshipley@novoog.com</u>	Telephone No.	<u>405-286-3916</u>

For State Use Only:

APPROVED BY:	<u>Keith Dziokonski</u>	TITLE	<u>Senior Petroleum Specialist</u>	DATE	<u>2/17/2026 8:55:03 AM</u>
--------------	-------------------------	-------	------------------------------------	------	-----------------------------

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/ocd/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

COMMENTS

Action 321819

COMMENTS

Operator: NOVO OIL & GAS NORTHERN DELAWARE, LLC 300 N. Marienfeld St Ste 1000 Midland, TX 79701	OGRID: 372920
	Action Number: 321819
	Action Type: [C-103] EP Drilling / Cement

Comments

Created By	Comment	Comment Date
jcarter	6/30/2022 Spud well at 10:30 hours. 7/1/2022: PT surf csg to 1500 PSI for 30 min, OK. 7/11/2022 PT Intermediate csg to 2062 PSI for 30 min, OK. PT for production csg will be conducted during completion operations, test results will be provided on Completion Sundry report. 7/19/2022: Rig Released: 06:00 hours.	7/19/2022
keith.dziokonski	• Approved pending an acceptable pressure test submitted on completions sundry	2/17/2026