

Sante Fe Main Office Phone: (505) 476-3441  General Information Phone: (505) 629-6116  Online Phone Directory <a href="https://www.emnrd.nm.gov/ocd/contact-us">https://www.emnrd.nm.gov/ocd/contact-us</a>	<b>State of New Mexico</b> <b>Energy, Minerals and Natural Resources</b> <b>Oil Conservation Division</b> <b>1220 S. St Francis Dr.</b> <b>Santa Fe, NM 87505</b>	Form C-103 August 1, 2011  Permit 326523  WELL API NUMBER 30-015-49637  5. Indicate Type of Lease State  6. State Oil & Gas Lease No.
--	---	--

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Gas	8. Well Number 002H
2. Name of Operator MEWBOURNE OIL CO	9. OGRID Number 14744
3. Address of Operator P.O. Box 5270, Hobbs, NM 88241	10. Pool name or Wildcat

4. Well Location  
 Unit Letter P : 250 feet from the S line and feet 720 from the E line  
 Section 3 Township 25S Range 28E NMPM \_\_\_\_\_ County Eddy

11. Elevation (Show whether DR, KB, BT, GR, etc.)  
 2982 GR

Pit or Below-grade Tank Application  or Closure

Pit Type \_\_\_\_\_ Depth to Groundwater \_\_\_\_\_ Distance from nearest fresh water well \_\_\_\_\_ Distance from nearest surface water \_\_\_\_\_

Pit Liner Thickness: \_\_\_\_\_ mil Below-Grade Tank: Volume \_\_\_\_\_ bbls; Construction Material \_\_\_\_\_

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> CHANGE OF PLANS <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> MULTIPLE COMPL <input type="checkbox"/> Other: _____	SUBSEQUENT REPORT OF: REMEDIAL WORK <input type="checkbox"/> ALTER CASING <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> CASING/CEMENT JOB <input type="checkbox"/> Other: <u>Drilling/Cement</u> <input checked="" type="checkbox"/>
---	--

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attached  
 8/22/2022 Spudded well.

**Casing and Cement Program**

Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole
08/22/22	Surf	FreshWater	17.5	13.375	54.5	J55	0	485	500	1.34	C		1500	0	Y
08/25/22	Int1	CutBrine	12.25	9.625	40	HCL80	0	2540	700	2.17	C		1500	0	Y
09/01/22	Prod	Brine	8.75	7	29	HPP110	0	10661	1000	3.05	H		1500	0	Y
09/10/22	Liner1	FreshWater	6.125	4.5	13.5	HCP110	0	15270	500	1.48	H		2500	0	Y

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines , a general permit  or an (attached) alternative OCD-approved plan .

SIGNATURE Electronically Signed TITLE Vice President Operations DATE 10/4/2022  
 Type or print name Monty Whetstone E-mail address fking@mewbourne.com Telephone No. 903-561-2900

**For State Use Only:**

APPROVED BY: Keith Dziokonski TITLE Senior Petroleum Specialist DATE 2/19/2026 1:49:59 PM

30-015-49637Boondock 3 W2PA St Com #2H

08/22/22 Spud 17 1/2" hole. TD @ 500'. Ran 485' of 13 3/8" 54.5# J55 ST&C Csg. Cmt w/500 sks Class C w/2% CaCl2 (yd @ 1.34 cuft/sk @ 14.8 PPG). Displaced w/69 bbls of BW. Plug down @ 2:00 A.M. 08/23/22. Circ 218 sks of cmt to the pit. Tested BOPE to 5000# & Annular to 3500#. At 8:15 P.M. 08/23/22, tested csg to 1500# for 30 mins, held OK. FIT to 10.5 PPG EMW. Drilled out with 12 1/4" bit.

08/25/22 TD'ed 12 1/4" hole @ 2555'. Ran 2540' 9 5/8" 40# HCL80 LT&C Csg. Cmt w/500 sks of 35:65 Poz Class C w/5% Salt, 5% Enhancer, 4% Gel, 1% Extender, 3#/sk Kolsel, 0.4 #/sk Defoamer & 1/8#/sk Cellophane (yd @ 2.17 cuft/sk @ 12.5 PPG). Tail w/200 sks of Class C Neat (yd @ 1.32 cuft/sk @ 14.8 PPG). Displaced w/190 bbls of FW. Plug down @ 12:00 P.M. 08/25/22. Circ 62 sks of cmt to the pit. Set Cactus mandrel hanger through BOP w/82k#. At 12:00 A.M. 08/26/22, tested csg to 1500# for 30 mins, held OK. FIT to 10.0 PPG EMW. Drilled out at 8 3/4".

09/01/22 TD'ed 8 3/4" hole @ 10676. Ran 10661' of 7" 29# HPP110 BT&C Csg. Cmt w/600 sks PVL w/32% Potter beads, 10% Enhancer, 1.2% Retarder, 0.3% Fluid loss, 3#/sk Kolsel & 0.8#/sk Defoamer (yd @ 3.05 cuft/sk @ 9.8 PPG). Tail w/400 sks Class H w/0.5% Fluid loss & 0.3% Retarder (yd @ 1.18 cuft/sk @ 15.6 PPG). Displaced w/392 bbls of OBM. Plug down @ 8:00 P.M. 09/01/22. Circ 202 sks of cmt to the pit. Set Cactus mandrel hanger through BOP w/145k#. At 7:00 P.M. 09/02/22, tested csg to 1500# for 30 mins, held OK. Fit to 14.0 PPG EMW. Drilled out at 6 1/8" bit.

09/08/22 TD'ed 6 1/8" hole @ 15270' MD. Ran 15270' 4 1/2" 13.5#HCP110 VA Roughneck Csg from 9914' (top of liner) to 15270'. Cmt w/500 sks Poz H 50:50 w/5% Salt, 2% Gel, 0.8% Retarder, 0.6% Fluid loss, 0.15% Antisettling agent, 10#/sk Obsidian pumice & 0.4#/sk Defoamer (1.48 ft<sup>3</sup>/sk @ 14.2 ppg). Pumped 5 bbls of sugar FW. Drop dart. Displaced w/20 bbls of sugar FW & 162 bbls of sugar BW (calculated volume). Plug down @ 2:15 A.M. 09/11/22. Lift pressure 4000# @ 3 bpm. Bumped plug w/4500#. Open wet shoe sub w/4500#. Pumped 2 additional bbls of sugar FW. Set packer w/60k#. Sting out of liner hanger w/2500# on DP. Displaced csg w/377 bbls of BW w/polymer sweep. Circ 132 sks cmt off liner top. **At 5:00 A.M. 09/11/22, tested liner to 2500# for 30 mins, held OK.** Rig released to walk @ 6:00 P.M. 09/11/22.