

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

RECEIVED
2013 SEP 30
P 12:45

WELL API NO. 30-021-20142	
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>	
6. State Oil & Gas Lease No. P 12:45	
7. Lease Name or Unit Agreement Name West Bravo Dome Unit	
8. Well Number 211F	
9. OGRID Number 495	
10. Pool name or Wildcat 96387 West Bravo Dome CO2 Gas	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 5435'	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of

MIRU SUNDOWN 201 & EQUIPMENT.
TBG 400 PSI. & CSG. 0 PSI.
MIRU KEY PUMP TRUCK & PUMPED 5 BBLs PRODUCED WATER & WELL WENT ON A VACUUM.
ND B1- FLANGE
MIRU NABORS MANUAL BOP, RIG FLOOR & TBG. TONGS.
MIRU NABORS SWIVEL & RELEASED BAKER LOCK SET PKR W/ ON-OFF TOOL & 1.31 PROFILE NIPPLE @ 2812'
POOH 89 JTS 2-3/8" J-55 TBG. & LD BAKER LOC SET PKR
PU RIH 5-1/2" ARROW 1 - X INJECTION PKR W/ 2-3/8" 1.5 F PROFILE STAINLESS STEEL NIPPLE & 80-70-80 DURO 5-1/2" ASH-
PACKING ELEMENTS & 85 JTS 2-3/8" J-55 TBG. & SET @ 2812'
UNLATCH FROM ARROW SET PKR.
POOH LD 89 JTS 2-3/8" J-55 TBG.
WAITED FOR STORMS TO PASS THRU.
SECURED WELL & SIFN

NOTE*** DUE TO STORMS IN AREA WITH LIGHTENING OPERATIONS WERE SUSPENDED FOR THE DAY.

TBG. 500 PSI & CSG. 500 PSI
PUMPED 20 BBLs PRODUCED WATER & WELL ON VACUUM
PU RIH 95 JTS 2-3/8" FIBER GLASS TBG. LATCH ON TO PKR @ 2812'

SPACE OUT TBG. ND BOP & NU NEW F1- FLANGE.
PUMPED 53 BBLs PW W/ 12.5 GALS TC-506 PKR FLUID & TEST CSG. TO 500 PSI. FOR 30 MINS. GOOD TEST
RDMO SUNDOWN 201

Spud Date:

05/27/1981

Rig Release Date:

8/14/2013

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rita C Smith

TITLE Senior Regulatory Analyst

DATE 8-30-2013

Type or print name Rita C Smith

E-mail address: rsmith@hess.com

PHONE: 432-758-6726

For State Use Only

APPROVED BY:

Ed Martin

TITLE

DISTRICT SUPERVISOR

DATE 10/2/2013

Conditions of Approval (if any):