

NEW MEXICO

ALBUQUERQUE BASIN

Shell-West Mesa Federal 1-24A

(WC) Brinkerhoff #15

18,875' Cretaceous Test

\$ M/\$

WI - 40%

GL 5774', KB 5796'

30" csg @ 52'

20" csg @ 527'

13-3/8" csg @ 5502'

9-5/8" csg @ 15,733'

5" csg @ 19,360'

11-24-81

19,375/0//279. Status: Change out Hydril rubber.
Pressure test line to 3000# - OK.

Mud: (.587) 11.3 x 75 x 9.8

11-25-81

19,375/0//280. Status: Trip out.
Dress tie-back assembly - cmt. in all the 10'
sections.

Mud: (.587) 11.3 x 75 x 9.8

11-26-81

19,375/0//281. Status: Lay down DP.

Mud: (.587) 11.3 x 75 x 9.8

11-27-81

19,375/0//282. Status: Running 7" csg.

Mud: (.587) 11.3 x 75 x 9.8

11-28-81

19,375/0//283. Status: Change rams in BOP.

Ran 380 jts of 7" csg. to 14,400. Cmt

w/850 sx Lite. Tail w/560 sx Class H, 40% SSA-1,
.3% HR-12. Bumped plug at 10:05 PM, 11-27-81.

11-29-81

19,375/0//284. Status: PU 3-1/2" DP.

11-30-81

19,375/0//285. Status: PU 3-1/2" DP.

