

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator ODESSA NATURAL CORPORATION		8. Farm or Lease Name Odessa Natural Corp. Vermejo Park
3. Address of Operator P. O. Box 3908, Odessa, Texas 79760		9. Well No. 2
4. Location of Well UNIT LETTER <u>A</u> <u>864</u> FEET FROM THE <u>North</u> LINE AND <u>821</u> FEET FROM THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>30N</u> RANGE <u>19E</u> N.M.P.M.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) GR 7200' KB 7213'		12. County Colfax

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:


REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

MAY 15, 1972

TD 5404'

Cleaned out to 5404'. Ran 168 joints 4-1/2" OD 10.50#/ft. K-55 ST&C Range II casing 5389'. Landed at 5402' KB. Cemented with 250 sacks 50:50 Pozmix, 2% Gel, 3% NaCl. Held 1500 psi - 30 minutes. Top of cement by CBL 4898'.



#### Distribution:

3/NMOCC-Santa Fe, 1/WSRanch, 1/RIH, 1/JH, 1/JJS, 1/LC, 1/WF

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

TITLE Manager - Production Dept. DATE 5/25/72

TITLE Oil & Gas Inspector DATE 6/5/72