

COPY

MARLIN OIL COMPANY #2 PHELPS-DODGE

Colfax County, New Mexico

1534 FSL & 1751 FEL Section 4-T28N-R21E

Elevation 6634 ground, 6644 KB

Drilling Contractor: Jim Snyder Drilling Co., Gene Owens, Pusher

Well site Geologist: Gerald O. Bailey, Las Vegas, N.M.

Cementing & Services: Halliburton, Lamar, Colorado

Cores: None                      Drill Stem Tests: None

Electrical Logging: Petro-Log, Fort Morgan, Colorado  
Logs: IES, FDC

Surface Casing: 160' of 8 5/8 set prior to MIR

Spud: 10:30 AM, 1-13-80

Total Depth 3324 drlr, 3318 log @ 5:30 AM 2-8-80  
Logging completed 7:00 PM 2-8-80

MORNING REPORTS as of 7 AM

1-12-80 Drilling rat hole  
1-13-80 Drilling mouse hole  
1-14-80 Drilling @ 690'. Spud 10:30 AM, 1-13-80  
1-15-80 Condition hole @ 1082', lost circulation  
1-16-80 Condition hole @ 1367', lost circulation  
1-17-80 Condition hole @ 1367', lost circulation  
1-18-80 Condition hole @ 1415', lost circulation  
1-19-80 WOC @ 1415', cemented at 1415'  
1-20-80 Drilling cement plug, depth 1415'  
1-21-80 Drilling @ 1655'  
1-22-80 Drilling @ 2045'  
1-23-80 Going in hole @ 2110', lost circulation  
1-24-80 Drilling @ 2270'  
1-25-80 Out of hole @ 2453', lost circulation  
1-26-80 Out of hole @ 2457', lost circulation  
1-27-80 Condition hole @ 2457'  
1-28-80 Drilling @ 2612'  
1-29-80 Out of hole @ 2910, lost circulation  
1-30-80 WOC @ 2910', set cement plug  
1-31, 2-1, 2-2, 2-3, 2-4 at 2910' trying to regain circulation  
2-5-80 Drilling @ 3055', resumed drilling 1AM, 2-5-80  
2-6-80 Drilling @ 3133'. Lost circulation @ 3103', 10:40AM 2-5-80;  
resume drilling 4:30AM 2-6-80  
2-7-80 Drilling @ 3197. Lost circulation @ 3114', resumed drilling  
9:30PM, 2-6-80  
2-8-80 Circulate for logs @ 3324'  
2-9-80 P&A. Logging completed 7PM 2-8-80. Plugged with 25 sx @ TD,  
25 sx in bottom of surface casing, 5 sx in top of surface  
casing, dry hole marker cemented in top of surface casing.