

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-007-20098
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Valdez Canyon 3018
8. Well No. 351-F
9. Pool name or Wildcat Wildcat
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 8131 GR

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator Pennzoil Exploaration and Production Company
3. Address of Operator P.O. Box 2967, Houston, TX 77252	4. Well Location Unit Letter F : 2376 Feet From The North Line and 1465 Feet From The West Line Section 35 Township 30N Range 18E NMPM Colfax County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 8131 GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER: <input type="checkbox"/>
12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.	

8/20/89 Spud
8/21/89 Drill 12 1/4" hole to 363'. Set and cement 12 jts (328') 8 5/8", 24 lb. J-55, ST&C casing w/300 sks class G w/2% CaCl @ 15.8 ppg. Plug down w/500 psi Cement to surface.
8/22/89 Test BOP and casing w/600 psi for 30 mins. No pressure drop.
8/25/89 Drill 7 7/8" hole to 2720'. Log
8/26/89 Set and cement 72 jts (2681.48') 5 1/2", 17 lb. J-55, ST&C casing w/425 sks silicalite @ 11 ppg. Plug down w/1000 psi. Cement to surface. Waiting on completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE L. D. Williamson TITLE Operations Superintendent DATE 9/6/89
TYPE OR PRINT NAME L. D. Williamson TELEPHONE NO. 505-376-2817

(This space for State Use)

APPROVED BY Ry Johnson DISTRICT SUPERVISOR DATE 9-8-89
CONDITIONS OF APPROVAL, IF ANY: