

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
811 South First, Artesia, NM 87210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised March 25, 1999

OIL CONSERVATION DIVISION  
2040 South Pacheco  
Santa Fe, NM 87505

WELL API NO.

30-007-20222

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

VPR D

8. Well No. 43

9. Pool name or Wildcat

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane

2. Name of Operator

EL PASO ENERGY RATON, L.L.C.

3. Address of Operator

P.O. Box 190, Raton, NM 87740

4. Well Location

Unit Letter \_\_\_\_\_ C : \_\_\_\_\_ 1015' feet from the \_\_\_\_\_ North \_\_\_\_\_ line and \_\_\_\_\_ 2143' \_\_\_\_\_ feet from the \_\_\_\_\_ West \_\_\_\_\_ line

Section 9

Township 30N

Range 18E

NMPM

COLFAX

County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

8340' (GL)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

02/23/01: Spud @ 10:00 PM, 02/23/01. Drill 11" hole from surface to 300'.

02/24/01: Drill 11" hole to 300'-335'. Run 14 jts. of 8-5/8" 23 ppf to 315'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 1.5 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes. Drill 7 7/8" hole from 335'-1550'.

02/25/01: Drill 7 7/8" hole from 1550'-2130'. RU Schlumberger & log. MIRU Leed. Run 52 jts. of 5 1/2", 15.5 ppf to 2081'. MIRU Halliburton. Mix and pump 10 bbl gelled water with 5 lb/bbl BaraCarb, 5 lb/bbl Magma Fiber followed by 350 sx 13 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Plug down @ 11:11 PM 02/25/01 with 1275 psi. Circulated 18 bbls cement to surface.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 04/05/01

Type or print name William M. Ordemann

Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY R. E. Johnson

TITLE **DISTRICT SUPERVISOR**

DATE 4/5/2001

Conditions of approval, if any: