

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
811 South First, Artesia, NM 87210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
2040 South Pacheco  
Santa Fe, NM 87505

Form C-103  
Revised March 25, 1999

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. <b>30-007-20226</b>
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other X Coalbed Methane		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
2. Name of Operator <b>EL PASO ENERGY RATON, L.L.C.</b>		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 190, Raton, NM 87740		7. Lease Name or Unit Agreement Name: <b>VPR D</b>
4. Well Location Unit Letter C : 1052 feet from the North line and 1811 feet from the West line Section 4 Township 30N Range 18E NMPM COLFAX County		8. Well No. <b>52</b>
10. Elevation (Show whether DR, RKB, RT, GR, etc.) <b>8218' GL)</b>		9. Pool name or Wildcat Castle Rock Park Raton-Vermejo Gas

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPLETION <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	COMPLETION <input checked="" type="checkbox"/>

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

04/11/01 Patterson ran Sector Bond Log - PBTD to 1540'. TOC to surface.  
04/26/01 Patterson perf'd 1<sup>st</sup> stage - 1419'- 1421', 1434'- 1439'  
Maverick frac'd 1<sup>st</sup> stage - Dropped 42 ball sealers, 70 quality nitrogen foam with 16,000 lbs of 16/30 mesh sand pumped at 16-18-20 bpm, w/ATP of 2602 psi. Screened out.  
04/27/01 Patterson perf'd 2<sup>nd</sup> stage - 1254'- 1257'  
Maverick frac'd 2<sup>nd</sup> stage - Pumped 400 gals 7.5% HCL acid, dropped 18 ball sealers, 70 quality nitrogen foam with 30,500 lbs 16/30 mesh sand pumped at 16 bpm, Iw/ATP of 3300 psi.  
04/28/01 Patterson perf'd 3<sup>rd</sup> stage - 1177- 1184', 1195'- 1198'  
Maverick frac'd 3<sup>rd</sup> stage - Dropped 60 ball sealers, 70 quality nitrogen foam with 80,000 lbs of 16/30 mesh sand pumped at 16-18-20 bpm w/ATP of 1949 psi.  
06/13/01 Well is ready to be put on production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 08/30/01  
Type or print name William M. Ordemann Telephone No. (505) 445-6724  
(This space for State use)

APPROVED BY R. Ephum TITLE DISTRICT SUPERVISOR DATE 9/7/01  
Conditions of approval, if any