

Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

WELL API NO.

30-007-20250

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

VPR E

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane

2. Name of Operator

EL PASO ENERGY RATON, L.L.C.

3. Address of Operator

P.O. Box 190, Raton, NM 87740

8. Well No.

08

4. Well Location

Unit Letter D: 802 feet from the North line and 1138 feet from the West line
Section 6 Township 31N Range 19E NMPM COLFAX County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
8643' GL)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: COMPLETION ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

05/23/01 Patterson ran Cement Bond Log - PBTD to 1583'. TOC to surface.

06/07/01 Patterson perf'd 1st stage - 1352' - 1357'; 1378' - 1386'

Maverick frac'd 1st stage - Pumped 650 gals 7.5% HCl acid, dropped 78 ball sealers, 70 quality nitrogen foam with 104,000 lbs of 16/30 mesh sand pumped at 23 bpm, w/ATP of 802 psi, ISIP 574 psi.

Patterson perf'd 2nd stage - 1122' - 1126'; 1152' - 1157'

Maverick frac'd 2nd stage - Pumped 250 gals 7.5% HCl acid, 70 quality nitrogen foam with 40,000 lbs of 16/30 mesh sand pumped at 16 bpm, w/ATP of 414 psi, ISIP 182 psi.

Well is ready to be put on production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 06/22/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY Ry E John TITLE DISTRICT SUPERVISOR DATE 6/26/2001

Conditions of approval, if any: