

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 South St. Frances, Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Frances
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other X Coalbed Methane 2. Name of Operator EL PASO ENERGY RATON, L.L.C. 3. Address of Operator P.O. Box 190, Raton, NM 87740 4. Well Location Unit Letter <u>O</u> : <u>1264'</u> feet from the <u>South</u> line and <u>1503'</u> feet from the <u>East</u> line Section <u>31</u> Township <u>32N</u> Range <u>19E</u> NMPM COLFAX County 10. Elevation (Show whether DR, RKB, RT, GR, etc.) 8671' (GL)		WELL API NO. 30-007-20254
		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
		6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: VPR E		
8. Well No. 15		
9. Pool name or Wildcat		

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

04/05/01 Spud @ 10:00 AM, 04/04/01. Drill 11" surface hole to 330'. Run 13 jts. of 8-5/8" 23 ppf to 302'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 5 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes.

04/06/01 Drill 7 7/8" hole from 330' - 1830'. RU Schlumberger and log to 1070'. No logs run. Couldn't get down.

04/07/01 MIRU Leed. Run 44 jts. of 5 1/2", 15.5 ppf to 1790'. MIRU Halliburton. Mix and pump 20 bbl gelled water with 5 lb/bbl BaraCarb, 5 lb/bbl Magma Fiber followed by 250 sx 12.5 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite, 5 lb/sx Gilsonite, 0.3% Versaset & 0.1% Super CBL. Plug down @ 6:25 PM 04/06/01 with 1540 psi. Circulated 22 bbls cement to surface.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 04/25/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724
(This space for State use)

APPROVED BY Ry E Johnson TITLE DISTRICT SUPERVISOR DATE 4/26/2001
Conditions of approval, if any: