

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 South St. Frances, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Frances
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-007-20290
1. Type of Well: Oil Well ☐ Gas Well ☐ Other X Coalbed Methane		5. Indicate Type of Lease STATE ☐ FEE ☒
2. Name of Operator EL PASO ENERGY RATON, L.L.C.		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 190, Raton, NM 87740		7. Lease Name or Unit Agreement Name: VPR D
4. Well Location Unit Letter <u>G</u> : <u>1736.2</u> feet from the <u>North</u> line and <u>1737.9</u> feet from the <u>East</u> line Section <u>03</u> Township <u>30N</u> Range <u>18E</u> NMPM COLFAX County		8. Well No. 46
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 8491' (GL)		9. Pool name or Wildcat

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work).
SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- 01/21/02 Spud @ 8:00 p.m. Drill 11" surface hole to 330'. Run 10 jts. of 8 5/8", J-55, 23 ppf ST&C casing to 320'.
- 01/21/02 Halliburton mixed and pumped 85 sx Midcon II PP, 14 ppg, yield 1.66 at 3 bpm with 50 psi with 6% salt, 5#/sx gilsonite, and .3% versaset. Circulate 9 bbls of cement to surface. WOC 8 hrs. Test surface 8 5/8" csg to 500 psi for 30 minutes.
- 01/22/02 Drill 7 7/8" hole from 330' - 1490'. Reached TD 1490' at 1:00 p.m. MIRU Schlumberger & log well.
- 01/22/02 Ran 45 jts. of 5 1/2", M-50, 15.5 ppf LT&C casing to 1465'.
- 01/23/02 MIRU Halliburton. Mix and pump 20 bbls gel pre flush at 3 bpm with 5 psi, 5 gal LGC-8, 120# magmafiber, 100# baracarb with 5 bbls water spacer. Pumped 169 sx Midcon II PP, 13 ppg, yield 2.03 at 3 bpm with 35 psi, 6% salt, 2 lb/sx Granulite, 5 lb/sx Gilsonite, .2% Versaset and .1% Super CBL. Plug down @ 4:11 a.m. with 1500 psi. Circulated 5 bbls of cement to surface. Well shut in.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 02-19-02

Type or print name William M. Ordemann Telephone No. (505) 445-6724
(This space for State use)

APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 2/27/02
Conditions of approval, if any: