

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO. 30-007-20300

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

VPR D

8. Well No. 87

9. Pool name or Wildcat

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other COALBED METHANE

2. Name of Operator

EL PASO ENERGY RATON, L.L.C.

3. Address of Operator

P.O. BOX 190 RATON, NM 87740

4. Well Location

Unit Letter E : 2573.8 feet from the North line and 338.9 feet from the West line

Section 29 Township 31N Range 18E NMPM COLFAX County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

8536' (GR)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: COMPLETION ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

01/31/02 Halliburton ran Cement Bond Log. TOC at surface.

02/25/02 Halliburton perf'd 1st stage: 1713'-1719' (6') 4 SPF 24 Holes

Halliburton frac'd 1st stage: Pumped 645,519 (scf) nitrogen foam with 26,000 lbs of 16/30 Mesh Sand at 17 bpm, FISIP 2080 psi

Halliburton perf'd 2nd stage: 1680'-1683' (2'), 4 SPF 8 Holes

Halliburton frac'd 2nd stage: Pumped 3.6 bbls HCL acid, 319,738 (scf) nitrogen foam with 4,780 lbs of 16/30 Mesh Sand at 15.5 bpm, FISIP Screened out.

03/01/02 Halliburton perf'd 3rd stage: 1622'-1624' (4'), 1647'-1651' (2') 4 SPF 24 Holes

Halliburton frac'd 3rd stage: Pumped 8.3 bbls HCL acid, 640,912 (scf) nitrogen foam with 48,460 lbs of 16/30 Mesh Sand at 19.9 bpm, FISIP 1188 psi.

Halliburton perf'd 4th stage: 1559'-1561', 1565'-1567' (2') 4 SPF 16 Holes

Halliburton frac'd 4th stage: Pumped 4.8 bbls HCL acid, 298,661 (scf) nitrogen foam with 15,310 lbs of 16/30 Mesh Sand at 14.0 bpm, FISIP 1170 psi.

03/04/02 Halliburton perf'd 5th stage: 1438'-1442' (2') 4 SPF 16 Holes

Halliburton frac'd 5th stage: Pumped 4.8 bbls HCL acid, 318,267 (scf) nitrogen foam with 15,880 lbs of 16/30 Mesh Sand at 18.9 bpm

03/13/02 Installed rods, tubing, and pump. Well is ready to be put on production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Shirley A. Mitchell TITLE Field Adm. Specialist DATE 05/01/02

Type or print name: Shirley A. Mitchell Telephone No.: (505) 445-6785

(This space for State use)

R. E. Johnson

DISTRICT SUPERVISOR

5/6/02