

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE	✓	
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
		5. State Oil & Gas Lease No. Fee
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator McClellan Oil Corporation		8. Farm or Lease Name Meg, Branum, Burner Fee
3. Address of Operator P.O. Drawer 730, Roswell, New Mexico 88202		9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>1970</u> FEET FROM THE <u>North</u> LINE AND <u>2090</u> FEET FROM THE <u>West</u> LINE, SECTION <u>22</u> TOWNSHIP <u>11N</u> RANGE <u>21E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, CR, etc.) 5074' G.L.		12. County Guadalupe

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>
17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.			

8/17/82: Drilled to 3215' with 7-7/8" bit. Ran Schlumberger CNL-FDC/Dual Laterlog. Ran 3215' (81 joints) of 4½", 10.5 lb/ft, J-55 new casing. Cemented with 450 sacks Class "C", 50/50 Pozmix with 2% Gel, .3% CFR-2, .3% Halad-4, 6 lb/sk salt. WOC - 12 hours. Temperature Survey - TOC - 1830'. PBSD - 3138'. Release rig. Wait on completion unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.			
SIGNED <u>Paul Ragdale</u>	TITLE <u>Operations Manager</u>	DATE <u>August 19, 1982</u>	
APPROVED BY <u>Carl Ulloa</u>	TITLE <u>SUPERVISOR</u>	DATE <u>8-25-82</u>	
CONDITIONS OF APPROVAL, IF ANY:			