

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-85

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator McClellan Oil Corporation	8. Farm or Lease Name Burner Fee
3. Address of Operator P.O. Drawer 730, Roswell, NM 88202	9. Well No. 3
4. Location of Well UNIT LETTER <u>F</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>19</u> TOWNSHIP <u>11-N</u> RANGE <u>22-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4904' G.L.	12. County Guadalupe

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input checked="" type="checkbox"/>

ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/17/85: Moved in Bobcat Rig #19. Reamed existing hole to 1060'. Drilled new hole with 7-7/8" bit. Drilled to 1033' and lost circulation. Set 6 cement plugs. Reamed hole with 9-7/8" bit. Dry drilled to 1406'.

5/10/85: Ran 1406' 8-5/8" casing. Cemented with 100 sx Class C with 2% CaCl<sub>2</sub>. Drilled out with 7-7/8" bit 5/22/85.

5/22 to 6/13/85: Drilled with 7-7/8" bit. Mud wt - 9.1, vis - 45, WL - 30. Drilled to 5411' and reached total depth. Logging 6/13/85.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul Ragsdale

TITLE Operations Manager

DATE 6/14/85

APPROVED BY [Signature]

TITLE SUPERVISOR

DATE 6/17/85

CONDITIONS OF APPROVAL, IF ANY: