

# HUMBLE OIL & REFINING COMPANY

POST OFFICE BOX 1600 • MIDLAND, TEXAS 79701

October 14, 1971

PRODUCTION DEPARTMENT  
MIDCONTINENT DIVISION

W. R. WARDROUP  
DIVISION DRILLING SUPERINTENDENT

New Mexico Oil Conservation Commission  
P. O. Box 2088  
Santa Fe, New Mexico 87501

Attention: Mr. J. E. Kapteina

Gentlemen:

We respectfully request that all information be kept confidential for a period of ninety (90) days after the well completion on the following described property:

<u>Lease Name &amp; Well No.</u>	<u>Section, Township, Range</u>	<u>County</u>
New Mexico "CM" State No. 1	Section 14, T-18N, R-32-E	Harding

Very truly yours,

*W.R. Wardroup*  
W. R. Wardroup

DLC:mej

Attachment

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-5880
7. Unit Agreement Name
8. Farm or Lease Name New Mexico "CM" State
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Harding

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Humble Oil & Refining Company
3. Address of Operator P. O. Box 1600, Midland, Texas 79701
4. Location of Well UNIT LETTER "I" , 3,040 FEET FROM THE North LINE AND 450 FEET FROM THE East LINE, SECTION 14 TOWNSHIP 18N RANGE 32E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4,692' GR

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU Spudded 9-7/8" hole at 8:00 A.M. 9-29-71. Drilled to 460', rigged up and ran 448' of 7-5/8" OD 26.4# J-55 casing, set at 456', cemented with 215 sacks, circulated approximately 50 sacks of cement. WOC 18 hours. Tested 7-5/8" casing w/1000 psig for 15 minutes, test O. K. Resumed drilling and drilled to 2,100' TD. Plugged and abandoned hole as follows:

Plug No. 1 25 sx Class "H" Cement from 1,860' to 1,743'.  
Plug No. 2 25 sx Class "H" Cement from 1,550' to 1,443'.  
Plug No. 3 25 sx Class "H" Cement from 1,260' to 1,143'.  
Plug No. 4 25 sx Class "H" Cement from 466' to 49'.  
Plug No. 5 2 sx Class "H" Cement from 15' to 0'.

Placed mud laden fluid between each plug, installed dry hole marker.

Job complete at 6:00 P.M. 10-6-71 FRR & FRW.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. W. Stovall J. W. Stovall TITLE Proration Specialist DATE 10-14-71

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: