



DAILY DRILLING REPORT

PETROLEUM CORPORATION

Olympic's Olympic State #1-A (Logan #1-A)
Harding County, New Mexico

Moved location 75' east - 735' from the west line
and 660' from the south line of Section 27, Township
16 North, Range 33 East, N.M.P.M., Harding
County, New Mexico

June 19, 1975

Moved over and preparing to start drilling new hole.

June 22, 1975

Spudded at 8:00 a.m.

June 23, 1975

Drilling at 182' this p.m.

June 24, 1975

Drilling at 350' - 5 min. per ft.

Mud weight 8.8
Viscosity 47

June 26, 1975

Set 595' of 8-5/8" casing with 500 sacks of Class "C"
cement - plug down @ 12:30 a.m. 6-26-75

June 29, 1975

680' deep shut down waiting on pump parts.

July 8, 1975

1360' at 12 Noon today.

July 9, 1975

1465' at 15 minutes per foot.

Viscosity 35

Deviation 1/2°

July 9, 1975

1515'--We are tripping for a bit change.

Viscosity 37

Mud Weight 1/2°

July 10, 1975

T.D. 1636' - 10 min. per ft.

Viscosity	39
Mud weight	9.3
Water Loss	3
Deviation @	1/2°

July 14, 1975

T. D. 2020' - 12 min. per ft.

Viscosity	38
Mud Weight	9.0
Water Loss	3.5
Deviation @ 1906' -	1/4°

July 15, 1975

Drilling @ 2168' - 10 min. per ft. Had
some show at 2030' but better at 2070'

Viscosity	42
Mud Weight	9.8
Water Loss	2.8

July 18, 1975

Drilling at 2570 at 2:00 p.m.

Viscosity	38
Mud Weight	10.4
Water Loss	3.2

July 21, 1975

T.D. 2911' - casing to be on location this p.m.
and will start setting approx. 2230 ft.

July 23, 1975

Set 2308' of 4-1/2" casing (10.5#) with 25 sacks
Class "C" cement. Plug down at 6:00 p.m., 7-22-75.

August 7, 1975

Plugged and abandoned.