

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

007 1 1980

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSED TO DRILL OR TO RE-ENTER OR RE-DRILL A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-102) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☒ CO₂ OTHER _____

2. Name of Operator
Amoco Production Company

3. Address of Operator
P. O. Box 68 - Hobbs

4. Location of Well
UNIT LETTER M 660 FEET FROM THE South LINE AND 1315 FEET FROM
THE West LINE, SECTION 3 TOWNSHIP 19-N RANGE 33-E NMPM.

13. Elevation (Show whether DF, RT, GR, etc.)
4957.7 GR

7. Unit Agreement Name

8. Form or Lease Name
Heiman

9. Well No.
5

10. Field and Pool, or Wildcat

12. County
Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	
		OTHER _____	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 9-8-80. Killed well and pulled tubing. Set a cast iron bridge plug at 2295'. Ran pipe recovery log. Top of cement found at approx 1194'. Perforated 4 1/2" casing 1670'-1671' with 4 JSPF. Could not establish circulation. Set a cement retainer at 1624'. Squeezed perfs 1670'-1671' with 200 sx thixset cement and 80 sx Class C neat cement. Reversed out 30 sx. Ran pipe recovery logs from 1608'-1680'. Top of cement at approx. 1288'. Perforated 1210'-1211' with 4 JSPF. Set a cement retainer at 1130'. Squeezed perfs 1210'-1211' with 100 sx Class C cement. Reversed out 11 sx. Drilled cement and retainer 1135'-1216'. Tested perforations 1210'-1211' with 500# for 15 min. Test OK. Drilled cement and retainer to 1678'. Tested perforations 1670'-1671' with 500# for 15 min. Test OK. Drilled cement and cast iron bridge plug 2291'-2297'. Currently evaluating additional completion procedures.

0 + 2-NMOCD, SF 1-Hou 1-LBG 1-Susp

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Benton Green TITLE Asst. Admin. Analyst DATE 10-20-80

APPROVED BY [Signature] TITLE _____ DATE 10-24-80

CONDITIONS OF APPROVAL, IF ANY: