

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2038
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-81

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☒	Fed ☐
5b. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL ☐ GAS WELL ☒ CO2 OTHER-

7. Unit Agreement Name

BDCDGU

8. Firm or Lease Name

BDCDGU 1930

9. Well No.

241

10. Field and Pool, or Wildcat

Und. Tubb

UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 24 TOWNSHIP 19-N RANGE 30-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

4568' GL

12. County

Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐


ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 9-9-81. Ran 4-3/4" bit and drill out cement 2210'-2260'.
Perforated 2164'-70', 2187'-94', 2220'-38' with 2 JSPF. Acidized with 1280 gal.
7-1/2% HCL acid. Flow tested well thru a separator for 168 hr. with an average
of 153 MCFD. Well shut-in 9-29-81.

0+2-NMOCD, SF 1-Hou 1-Susp 1-MKE 1-Amerada 1-UGI
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun Tex.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Marty [Signature]

TITLE Admin. Analyst

DATE 10-2-81

APPROVED BY Carl [Signature]
CONDITIONS OF APPROVAL, IF ANY

TITLE SENIOR PETROLEUM ENGINEER

DATE 10-6-81