

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

MAR 12 1981

Form C-103  
Revised 10-1-78

5. State Oil & Gas Lease No. \_\_\_\_\_

6. State Type of Lease  
State ☒ Fee ☐

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER \_\_\_\_\_

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68 Hobbs, NM 88240

4. Location of Well  
UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE East LINE, SECTION 36 TOWNSHIP 20-N RANGE 31-E NMPM.

5. Elevation (Show whether DF, RT, GR, etc.)  
4616.2 GL

7. Unit Agreement Name \_\_\_\_\_

8. Farm or Lease Name  
State KG

9. Well No.  
1

10. Field and Pool, or Wildcat  
Und. Tubb

12. County  
Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 2-26-81 CRC Colorado (Rig #66) spudded a 12-1/4" hole at 3:30 a.m. Drilled to a TD of 715' and ran 8-5/8" casing set at 712'. Cemented with 500 SX Class H cement. Plugged down 4:15 p.m. 2-27-81. Circulated 42 SX. WOC 18 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2290' and ran 5-1/2" casing set at 2289'. Cemented with 1000 SX Class H cement. Plugged down 8:10 p.m. 3-7-81. Circulated 200 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 3-10-81

APPROVED BY Carl Ulvog TITLE SENIOR DEPARTMENT MANAGER DATE 3/13/81

CONDITIONS OF APPROVAL, IF ANY: