

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2084

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☒ CO2 ☐ OTHER-
2. Name of Operator
Amoco Production Company
3. Address of Operator
P. O. Box 68, Hobbs, NM 88240
4. Location of Well
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM
THE West LINE, SECTION 24 TOWNSHIP 20-N RANGE 31-E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
State KB
9. Well No.
1
10. Field and Pool, or Wildcat
Und. Tubb

11. Elevation (Show whether DF, RT, GR, etc.)
4702' GL

12. County
Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☒
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☒
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 3-14-81 T&R Drilling (Rig #1) spudded a 12-1/4" hole at 6:00 p.m. Drilled to a TD of 725' and ran 8-5/8" casing set at 725'. Cemented with 500 SX Class H cement. Plugged down 12:15 p.m. 3-16-81. Cement did not circulate. WOC 4 hrs. Ran 1" pipe down outside of 8-5/8" and tagged cement at 180'. Cemented down 1" with 175 SX Class H cement. Circulated 50 SX. WOC 22 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 1048 and lost circulation. Spotted 100 SX Class H cement at 829'. Drilled to 1217'. Spotted 100 SX Class H cement. Drilled to 1365'. Spotted 100 SX Class H cement. Drilled cement to 1304'. Spotted 200 SX Class H cement. Stuck drill pipe at 1040'. Backed off at 619'. Ran wash pipe and washed over to 652'. Twisted off wash pipe at 591'. Unable to recover fish. Plugged and abandoned per the following: (Verbal approval Carl Ulvog to G. W. Massie 9:30 a.m. 4-6-81). Ran and set retainer at 556'. Squeezed 100 SX Class H cement. Pulled out of retainer and spotted 35 SX Class H cement. Spotted 25 SX surface plug. Propose to skid rig 100' west and spud State KB #1X.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst (SG) DATE 4-9-81

APPROVED BY Carl Ulvog TITLE STATE ENGINEER, PETROLEUM DATE 4/16/81

CONDITIONS OF APPROVAL, IF ANY: