

WEST BRAVO DOME UNIT #14 - CONTINUED - PAGE 2

MANIFOLD. CONTINUED FLOWBACK. RDMO HALLIBURTON. WELL FLOWING TO PIT. RU METERING & TESTING W/STACKPAK. TESTING WELL. WELL TESTED @ 1,152 MCFPD W/225# CSG. PRESS. MADE .5 BBLS. WATER/HR. CI. MIRU HALLIBURTON WIRELINE SVC. TIH W/FISHING TOOL. TAGGED BTM. HOLE PRESS. GAUGE BUT COULD NOT LATCH ONTO GAUGE. PUMPED 50 BBLS. 6% KCL DWN. CSG. TO WASH DEBRI OFF GAUGE. NO SUCCESS. TOH W/TOOLS. RDMO HALLIBURTON. MIRU HALLIBURTON WIRELINE. TIH W/5-1/2" CENTRALIZER W/PROTECHNICS OVERSHOT. LATCHED ONTO GAUGE. TOH W/TOOLS & GAUGE. TIH W/1.87" GAUGE RING & TAGGED FILL @ 2,030'. RDMO HALLIBURTON. MIRU ELDREDGE WELL SVC. PUMPED 50 BBLS. 6% KCL DWN. WELL TO KILL WELL. RMV. FRAC VALVE & INSTALLED BOP. TIH W/PKR W/PUMP OUT PLUG ON BTM. SET TO BLOW OUT W/1,400# SURF. PRESS., XL ON-OFF TOOL W/1.781 F PROFILE IN GUDGEON, & 61 JTS. 2-3/8" J-SSIPC TBG. SET PKR. @ 1,932' W/2,000# TENSION. GOT OFF ON-OFF TOOL & REVERSED CIRC. W/50 BBLS. PKR. FLUID OVER DISP. HOLE BY 6 BBLS. LATCHED ONTO ON-OFF TOOL. RMV'D. BOP. INSTALLED WELLHEAD. TST'D. PKR. TO 1,000#. HELD OK. RDMO PULLING UNIT. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.