

WEST BRAVO DOME UNIT #3 - CONTINUED - PAGE 2

1,745 MCFPD W/240# WELLHEAD PRESSURE. CI. RU TESTER & OPENED WELL THRU TESTER TO PIT. MIRU HALLIBURTON WIRELINE SVC. TIH W/FISHING TOOL. COULD NOT LATCH ONTO GAUGE. PUMPED 50 BBLS. 6% KCL DWN. WELL TO WASH DEBRI OFF GAUGE. NO SUCCESS. TOH W/TOOLS. RD HALLIBURTON. PUMPED 65 BBLS. 6% KCL TO KILL WELL. TIH W/4.4 OVERSHOT W/1" GRAPPLE. COULD NOT LATCH ONTO GAUGE. TOH W/TOOLS. TIH W/5-1/2" CENTRALIZER W/PROTECHNICS OVERSHOT. LATCHED ONTO GAUGE. TOH W/TOOLS & GAUGE. TIH W/1.87" GAUGE RING & TAGGED FILL @ 2,074'. RDMO HALLIBURTON. RU FLOWBACK MANIFOLD & BEGAN FLOWING BACK FLUID FR. WELL. FLOWING TO PIT. TOOK FLOW MANIFOLD OUT. FLOWING TO PIT. RU METERING & TESTING. HOOKED UP STACK PAK & FLOW TEST WELL. RD METERING & TESTING. MIRU ELDREDGE WELL SVC. PUMPED 45 BBLS. 6% KCL DWN. CSG. TO KILL WELL. RMV'D. FRAC VALVE. INSTALLED BOP. TIH W/PKR. W/PUMP OUT PLUG ON BTM., (PLUG SET TO BLOWOUT W/1,400# SURF. PRESS.), XL ON-OFF TOOL W/1.781 F PROFILE IN GUDGEON, & 60 JTS. 2-3/8" J-55 IPC TBG. SET PKR. @ 1,904' W/5,000# TENSION. GOT OFF ON-OFF TOOL. RMV'D. BOP & INSTALLED WELLHEAD. TST'D. PKR. TO 1,000#. HELD OK. RDMO PULLING UNIT. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.