

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.D.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103 -  
Revised 10-1-78

59. Indicate Type of Lease  
State ☐ Fee ☒  
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☒ CO2 ☐ OTHER-  
2. Name of Operator  
Amoco Production Company  
3. Address of Operator  
P. O. Box 68, Hobbs, NM 88240  
4. Location of Well  
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1680 FEET FROM  
THE West LINE, SECTION 10 TOWNSHIP 20-N RANGE 33-E NMPM.

7. Unit Agreement Name  
8. Farm or Lease Name  
Goats  
9. Well No.  
1  
10. Field and Pool, or Wildcat  
Und. Tubb

15. Elevation (Show whether DF, RT, GR, etc.)  
5020' GL  
12. County  
Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐  
PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPER. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 3-23-81 CRC Colorado (Rig #66) spudded a 12-1/4" hole at 2:00 p.m. Drilled to a TD of 708' and ran 8-5/8" casing set at 708'. Cemented with 500 SX Class H cement. Plugged down 12:20 p.m. 3-24-81. Circulated 135 SX. WOC 19 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2707' and ran 5-1/2" casing set at 2707'. Cemented with 700 SX Class H cement. Plugged down 6:30 p.m. 3-31-81. Circulated 70 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst (SG) DATE 4-8-81

APPROVED BY Carl Ulvog TITLE SENIOR PETROLOGICAL GEOLOGIST DATE 4/29/81

CONDITIONS OF APPROVAL, IF ANY: