

PLUGGED. TOH W/WORKSTRING & LAID DWN. ON-OFF LATCH. POURED ROPE SOCKET FOR SAND LINE. WAITING ON IMPRESSION BLOCK, REVERSE UNIT & EXTRA MILLS. TIH W/IMPRESSION BLOCK ON MAGNET. IMPRESSION OF LOCK MANDREL W/EQUALIZING PRONG ALONG SIDE. TIH W/MAGNET. UNABLE TO CATCH EQUALIZING PRONG. TOH. TIH W/MILL, X-OVERS, & 84 JTS. OF 2-3/8" WORKSTRING. CAPPED WELL. RU POWER SWIVEL. TAGGED @ 2,680'. MILLED 15". EQUALIZING PRONG TO TOP OF PKR. @ 2,681'. RCV'D. METAL & SAND. TOH W/MILL. TIH W/ON-OFF LATCH & WORKSTRING. CAUGHT PKR & DRUG UP HOLE. TOH W/BAKER A-3 LOC-SET. LOST & CAUGHT PKR. SEVERAL TIMES ON TOH. RCV'D. PKR. W/PIECES OF EQUALIZING PRONG. RU LUBRICATOR & 2" SAND PUMP. FOUND BTM. @ 2,872'. CAPPED WELL OFF. CI. MIRU HALLIBURTON WIRELINE SVCS. TIH W/1.87" GAUGE RING & TAGGED FILL @ 2,846'. RDMO HALLIBURTON. CI. RU ELDREDGE WELL SVC. ON 09-30-97. RU LUBRICATOR. KILLED WELL W/45 BBLS. 6% KCL. TIH W/2" SAND PUMP & TAGGED @ 2,870' SAND LINE MEASUREMENT. BAILED FRAC SAND TO 2,910' SAND LINE MEASUREMENT. PUMPED 20 BBLS. 6% KCL TO KEEP WELL DEAD WHILE BAILING SAND. MIRU SCHLUMBERGER. MAKE UP LUBRICATOR & REHEAD CABLE. TIH W/2-11/16" GR/CCL. CORRELATED W/CNL/FDC. NO INDUCTION LOG ON THIS WELL. TIH W/3-1/8" HEGS HOLLOW CARRIER GUN. UNABLE TO GO BELOW 2,795'. TOH. RD SCHLUMBERGER. RU SCHLUMBERGER. MAKE UP LUBRICATOR. TIH W/2-7/8" HSD HOLLOW CARRIER CSG. GUN. TAGGED BTM. @ 2,886'. PERF'D. TUBB FROM 2,812'-2,818', 2,826'-2,834', 2,843'-2,860', 2,863'-2,867', & 2,870'-2,882'. RD SCHLUMBERGER. RU FLOWBACK MANIFOLD & UNLOADING WELL TO PIT. RU METERING & TESTING. FLOW TESTING WELL. RD METERING & TESTING. MIRU ELDREDGE WELL SVC. KILLED WELL W/60 BBLS. 6% KCL. RMV'D. 3,000# 6" FRAC VALVE & INSTALLED 3,000# BOP. TIH W/BAKER A-3 LOC-SET PKR. & 2-3/8" IPC TBG. SET PKR. @ 2,684.36'. RELEASED ON-OFF TOOL. CIRC. 58 BBLS. 6% KCL TREATED W/CORROSION INHIBITOR. LATCHED ON-OFF TOOL. RMV'D. BOP & INSTALLED WELLHEAD. TST'D. CSG. TO 1,000#. OK. PKR. SET W/4,000# TENSION. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.