

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER- CO2	7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 2033 241 G
4. Location of Well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>24</u> TOWNSHIP <u>20-N</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool or Wildcat Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4933' GL	12. County Larding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER <u>Foam Frac to Increase Production</u> ☒	CASING TEST AND CEMENT JOBS ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU and kill well with 2% KCl water. POH with production tubing and packer. Tag PBTD. RIH with 3 1/2" workstring and packer. Set packer ± 250 above top perforation. Pressure back side to 1000 psi. Frac down tubing using 25,000 gals CO₂ foam and 74,000 pounds of 8/12 Brady Sand. Flush to 2 BBHs below the packer with foam. Leave well shut-in 2 hrs. Flow back well and clean out sand to at least 50' below bottom perf. Re-run production tubing and packer. Swab as necessary to kick-off well flowing. Flow test through separator until well cleans up. Flow test not to exceed 96 hrs. Return well to production.

0+2-NMOCD,SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF,Clayton 1-Susp
1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun
1-Excelsior 1-Tex 1-Exxon 1-WF,Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Charles M. Lanning</u>	TITLE Admin. Analyst (SG)	DATE <u>9/6/85</u>
APPROVED BY <u>Roy Johnson</u>	TITLE DISTRICT SUPERVISOR	DATE <u>9-16-85</u>

CONDITIONS OF APPROVAL, IF ANY: