

WEST BRAVO DOME UNIT #17 - CONTINUED - PAGE 2

RD ELDREDGE. RU HALLIBURTON SLICKLINE. TIH W/SPANG JARS & RB PULLING TOOL. LATCH EQUALIZING PRONG & TOH. TIH W/RB PULLING TOOL & LATCHED LOCK MANDREL. JARRED MANDREL & SHEARED PIN. TOH. REPIN & LATCHED LOCK MANDREL. JARRED MANDREL & UNABLE TO SHEAR PIN. DROPPED KINLEY CUTTER. CUT LINE & RCV'D. SAME W/CUTTER. LEFT IN HOLE 1-3/8" FISHING NECK 1.5', 1-1/2' STEM 5'. SPANG JARS 5' AND OTIS RB RETRIEVING TOOL. RU CHRIS HUNT & PRESS'D. UP ON TBG. TO 2,000#. HELD. LOCK MANDREL BYPASS PORT IS PLUGGED. RD CHRIS HUNT. RU ELDREDGE. POUR ROPE SOCKET. RU LUBRICATOR & FLOWLINE TO PIT. TIH W/SWAB AND SWABBED WELL DWN. TO 2,500'. WELL KICKED OFF FLOWING. CAUGHT TOOLS IN FRAC VALVE. KILLED WELL W/25 BBLS. 6% KCL. RCV'D. ALL SLICKLINE TOOLS & LOCK MANDREL. RD ELDREDGE. MIRU HALLIBURTON FRAC. GUARDIAN WELLHEAD, FLO-CO2 & PROTECHNICS. PUMPED FRAC DWN. 2-7/8" TBG. TOTAL PROPPANT PUMPED 58,360 LBS. W/56,600 LBS. (12/20 BRADY SAND) GOING INTO FORMATION. ISIP SURF.-1,018#. MAX. PRESS.-3,706#. IMMEDIATELY BEGAN FLOW BACK. UNLOADING CO2 & WATER W/16/64 CHOKE W/1,000# TBG. PRESS. EST. RATE OF 1,500 MCFPD W/WATER. WELL FLOWING TO PIT. RU WELL TESTER. OBTAINED STABILIZED TEST RATES OF 2,593 MCFPD W/370# TBG. PRESS. RD TESTER & CI WELL. MIRU ELDREDGE WELL SVC. & HALLIBURTON WIRELINE SVC. RU LUBRICATOR & TIH W/2.25" BAKER FWG PLUG. SET PLUG IN 2.25 F NIPPLE @ 2,702'. TOH W/TOOLS. BLED PRESS. OFF TBG. RDMO HALLIBURTON WIRELINE. RMV'D. FRAC STACK & RELEASED LATCH ASSEMBLY. TOH W/2-7/8" WORKSTRING & LAID DWN. TIH W/GUIBERSON LATCH SEAL ASSEMBLY W/5' PROD. TUBE & 88 JTS. 2-7/8" J-55 TBG. (27 NEW JTS. ON BOTTOM). REVERSED CIRC. W/125 BBLS. PKR. FLUID. OVERDISPLACED 22 BBLS. PU 14' OF SUBS & LATCHED INTO PKR. RMV'D. BOP & INSTALLED WELLHEAD. TST'D. PKR. TO 1,000#. HELD OK. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.