

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.G.S.	☐
LAND OFFICE	☒
OPERATOR	☒

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-101
Revised 12-1-77

10. Indicate Type of Lease
State ☐ Fed ☒
11. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OIL FIELD FOR SUCH PROPOSALS.

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER: CO2	7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator Amoco Production Company	8. Field or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. Box 606, Clayton, NM 88415	9. Well No. 1833 251J
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18-N</u> RANGE <u>33-E</u> N.M.P.M.	10. Field and Pool or Wellhead Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4752' GL	12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☒
COMMENCE DRILLING OPERATIONS ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 12-2-84. Ran swab unit and recovered 105 BLW in 4 hours. Perforated intervals 2505-2512 and 2522-2524 and 2531-2535 with 2 JSPF. Ran 3-1/2 tubing with 3-1/2 packer and set packer at 2339 ft. On 12-4-84 stimulated well with 24 bbl liquid CO2 and pump 28 BBL liquid CO2 with 4 1.15 Ball sealers per BBL. Rigged down and moved out service unit 12-4-84. Flow tested through a separator for 144 hours at an average rate of 96 MCFD.

O+2-NMOCDSF 1-J.R.Barnett HOU.Rm.21.156 1-F.J.Nash HOU RM.4.206 1-WF,C 1-WF,H 1-Susp
1-JSM 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun
1-Excelsior 1-Tex 1-Exxon

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John S. McElroy TITLE Asst. Adm. Analyst DATE 12-13-84
APPROVED BY Roy Johnson TITLE DISTRICT SUPERVISOR DATE 12-26-84
CONDITIONS OF APPROVAL: _____