

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

L-5884

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER- C02	7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Form or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 1832 251G
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18N</u> RANGE <u>32E</u> NMPM.	10. Field and Pool or Wildcat Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4695' GL	12. County Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Completion activities. ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

M154 9-27-85. RIH with bit and tagged cement at 2710'. Displaced casing with 130BW 2% KCl. Pressure tested casing at 1500 psi - ok. Swabbed back 109 BW. Perforated 2464-76', 2496-2514' with 2SPF. RIH with tubing and packer. Tubing landed at 2309' and packer set at 2278'. Swabbed 21BW. Stimulated with 13 tons CO₂ and 135 7/8" ball sealers. M054 10-2-85. Flow tested 22 hrs. Shut-in and ran dip-in BHP tests. Left well shut-in. No further report until additional work performed.

0+2-NMOCD,SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF,Clayton 1-Susp 1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun 1-Excelsior 1-Tex 1-Exxon 1-WF,Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herrington

TITLE Admin. Analyst (SG)

DATE 10/16/85

APPROVED BY [Signature]

TITLE DISTRICT SUPERVISOR

DATE 10/24/85

CONDITIONS OF APPROVAL, IF ANY: