

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P.O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

3a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
3. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- CO2		7. Unit Agreement Name
2. Name of Operator AMERIGAS, INC., CO2 Division		8. Farm or Lease Name Albert Mitchell
3. Address of Operator 4455 LBJ Freeway, Suite 1100, Dallas, Texas 75234		9. Well No. Mitchell 11
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>17</u> TOWNSHIP <u>19N</u> RANGE <u>30E</u> NMPM.		10. Field and Pool, or Wildcat Mitchell-Abo
15. Elevation (Show whether DF, RT, GR, etc.) 4476 GL		12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU 9/27/85 - Kill well and pulled 55 jts 2 3/8" fiberglass tubing and Baker AD-1 packer. Attempted to set permanent packer but hang up at 900'. Unable to go up or down. Plugged and abandoned pumping cement to bottom of hole and circulate cement above stuck packer.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R. M. Kerckelma</u>	TITLE <u>Reg. Prod. Mg.</u>	DATE <u>10/28/85</u>
APPROVED BY <u>Roy Johnson</u>	TITLE <u>DISTRICT SUPERVISOR</u>	DATE <u>11/1/85</u>

CONDITIONS OF APPROVAL, IF ANY: