

DAILY DRILLING REPORT

October 11, 1975: Spud well at 9:45 a.m. Drill 13 3/4" hole to 24 feet. Set 10 3/4" conductor at 23 feet. Drilled 8 3/4" hole to 260 feet.

October 12, 1975: Drilled 8 3/4" hole to 294 feet. Ran 7" casing to 293 feet. Cemented with 60 sx, cement circulated. Used 1 basket 1 joint off bottom, 1 centralizer 2 joints off bottom. Cement displaced at 9:45 p.m.

October 13, 1975: W.O.C.

October 14, 1975: Drilled cement.

October 15, 1975: Drilled 6 1/8" hole to 434 feet.

October 17, 1975: Shot 240 qts Nitro from 291 feet to 411 feet. Shot at 2:35 p.m. hole loaded with 100 feet pea gravel. Shot contained.

October 18, 1975: Cleaned out pea gravel and junk to 434 feet.

WELL TEST October 15, 1975

<u>Orifice Size</u>	<u>PSIG</u>	<u>MCFPD</u>
1/2"	4.25	77
3/4"	2.30	113
1"	1.75	172
1 1/4"	.90	230

WELL TEST October 18, 1975

<u>Orifice Size</u>	<u>PSIG</u>	<u>MCFPD</u>
1/2"	4.60	80
3/4"	4.30	160