

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER- C02	7. Unit Assignment Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 1935-171K
4. Location of Well UNIT LETTER <u>K</u> <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>17</u> TOWNSHIP <u>19N</u> RANGE <u>35E</u> N.M.P.M.	10. Field and Pool Name Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4608' GL	12. County Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER Completion Work ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 11-21-85 and RTH with bit. Drilled out cement to 2320' and pressure tested casing to 1500 psi - ok. Perforated 2046-50', 2062-72', 2076-2109', 2119-23', 2125-46', 2154-80', 2184-2220' with 4 SPF. Ran production packer and tubing. Tubing landed at 1913' and packer set at 1883'. Stimulated with 26 Tons Liquid CO₂ and 792 balls. MISU 11-25-85. Turned thru separator and flow tested 133 hrs. Received verbal approval for additional flow time from Mr. Roy Johnson 11-26-85. Ran 144 hrs BHP buildup test and 4-point test. Left well shut-in.

0+2-NMOCD,SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF,Clayton 1-Susp
1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun
1-Excelsior 1-Exxon 1-WF,Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Lerring TITLE Admin. Analyst (SG) DATE 12/16/85
APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 12/20/85
CONDITIONS OF APPROVAL, IF ANY: