

Griswold, Jim, EMNRD

From: Peterson, Gundar <gpeterson@geo-logic.com>
Sent: Thursday, October 3, 2019 3:07 PM
To: Griswold, Jim, EMNRD
Subject: [EXT] Sundance West Construction Update

Jim-
Per our conversation last week, I wanted to give you an update on progress on Sundance West. By mid-last week the following progress had been made to date:

- All subgrade preparation and compaction under lined areas had been complete.
- All liner installation, including sumps and risers, had been completed.
- One half of the wash/jet pad concrete work had been completed.
- The ramp, floor and south wall of the sump concrete had been completed.
- Approximately 1/3 of the Pad A (drying pad) area had been completed.
- Secondary containment for the tank battery had been completed and the tank foundations and tanks have been placed.

The plan had been to pour another 1/3 of Pad A and try to complete the walls of the sump this week and next. However, given the heavy rains/flooding in SE New Mexico over the past few days, that work will not be completed until the water can be removed and the site can dry out. The plan will be to restart construction and have this facility on line as soon as possible. Please let me know if you have any questions or concerns.

Gundar Peterson, P.E.

Daniel B. Stephens & Associates, Inc.

a Geo-Logic Company

6020 Academy Road NE, Suite 100

Albuquerque, New Mexico 87109

Office: (505) 822-9400 | Direct: (505) 353-9134 | Mobile: (505) 730-9146

gpeterson@dbstephens.com or gpeterson@geo-logic.com

www.dbstephens.com | www.geo-logic.com

The contents of this e-mail message, including any attachments, are for the sole use of the intended recipient named above. This email may contain confidential and/or legally privileged information. If you are not the intended recipient of this message, be advised that any dissemination, distribution, or use of the contents of this message is strictly prohibited. If you receive this message in error, please notify the sender by return e-mail and permanently delete all copies of the original e-mail and any attached documentation. Thank you.