

Submit 3 Copies To Appropriate District Office  
 District I  
 1625 N. French Dr., Hobbs, NM 87240  
 District II  
 811 South First, Artesia, NM 87210  
 District III  
 1000 Rio Brazos Rd., Aztec, NM 87410  
 District IV  
 1220 South St. Frances, Santa Fe, NM 87505

State of New Mexico  
 Energy, Minerals and Natural Resources

Form C-103  
 Revised March 25, 1999

OIL CONSERVATION DIVISION  
 1220 South St. Frances  
 Santa Fe, NM 87505

WELL API NO.  
**30-007-20248**

5. Indicate Type of Lease  
 STATE  FEE

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:  
**VPR E**

8. Well No. **4**

9. Pool name or Wildcat

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
 Oil Well  Gas Well  Other  Coalbed Methane

2. Name of Operator  
**EL PASO ENERGY RATON, L.L.C.**

3. Address of Operator  
 P.O. Box 190, Raton, NM 87740

4. Well Location

Unit Letter \_\_\_\_\_ M : \_\_\_\_\_ 1226' feet from the \_\_\_\_\_ South \_\_\_\_\_ line and \_\_\_\_\_ 712' \_\_\_\_\_ feet from the \_\_\_\_\_ West \_\_\_\_\_ line

Section **5** Township **31N** Range **19E** NMPM COLFAX County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)  
**8392' (GL)**

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

**NOTICE OF INTENTION TO:**

- PERFORM REMEDIAL WORK  PLUG AND ABANDON   
 TEMPORARILY ABANDON  CHANGE PLANS   
 PULL OR ALTER CASING  MULTIPLE COMPLETION   
 OTHER:

**SUBSEQUENT REPORT OF:**

- REMEDIAL WORK  ALTERING CASING   
 COMMENCE DRILLING OPNS.  PLUG AND ABANDONMENT   
 CASING TEST AND CEMENT JOB   
 OTHER:

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

04/01/01: Spud @ 9:55 AM. 04/01/01. Drill 11" surface hole to 330'. Run 15 jts. of 8-5/8" 23 ppf to 306'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 6 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes. Drill 7 7/8" hole from 330'-500'.

04/02/01: Drill 7 7/8" hole from 500'-2221'. RU Schlumberger & log. MIRU Leed. Run 52 jts. of 5 1/2", 15.5 ppf to 2194'.

04/03/01: MIRU Halliburton. Mix and pump 20 bbl gelled water with 5 lb/bbl BaraCarb, 5 lb/bbl Magma Fiber followed by 336 sx 12.5 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Well bridged off while pumping cement requiring 1500 psi to break free. Plug down @ 6:59 AM 04/03/01 with 1325 psi. No cement circulated to surface.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 04/06/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724

(This space for State use)  
 APPROVED BY R. E. Johnson TITLE **DISTRICT SUPERVISOR** DATE 4/9/2001  
 Conditions of approval, if any: