

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
---

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL  GAS WELL  OTHER- Carbon Dioxide

7. Unit Agreement Name  
---

Name of Operator  
TEXACO Inc.

8. Farm or Lease Name  
H. R. Brown NCT-1

Address of Operator  
Drawer 728, Hobbs, New Mexico 88240

9. Well No.  
1

Location of Well  
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE West LINE, SECTION 29 TOWNSHIP 30-N RANGE 30-E NMPM.

10. Field and Pool, or Wildcat  
Undesignated

15. Elevation (Show whether DF, RT, GR, etc.)  
6410' (GR)

12. County  
Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 2998'  
9-5/8" OD 32.3# H-40 Casing Set at 821'  
7" OD 20# K-55 Casing Set Set at 1402'

- Back off stuck drill pipe at 1758'
- Ran 1746' (44 jts) 4-1/2" OD 10.5# K-55 casing and screwed into drill pipe at 1758'.
- Open DV tool at 1753'. Cemented 4-1/2" casing with 200 sx. Class "C" cement containing 1/4# flocele and .75% CFR-2 per sack followed with 150 sacks Class "H" cement containing 1/4# flocele and 2% CaCl per sack. Cement circulated.
- Tested 4-1/2" casing to 1500# for 30 minutes, 9:00-9:30 A.M., 10-25-80. Tested OK. Job complete 9:30 A.M., 10-25-80

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Ass't. Dist. Supt. DATE 11-5-80

APPROVED BY [Signature] TITLE SENIOR PLANNING GEOLOGIST DATE 11-10-80

CONDITIONS OF APPROVAL, IF ANY: