

From: [Sheldon Hitchcock](#)
To: [Patterson, Heather, EMNRD](#); [Bratcher, Mike, EMNRD](#); [Groves, Amber](#)
Cc: jerry@pyotewatersystems.com; [David Adkins](#)
Subject: Pyote Water Systems: Dorstate SWD #1 Site Investigation |30-015-23728 | 2RP-3687|
Date: Tuesday, June 28, 2016 12:39:47 PM
Attachments: image001.png
20160628121630165.pdf

Good Afternoon Everyone,

Per our discussions at the Dorstate this past Friday (6/24/16) I have developed a map breaking down the location into a grid (see attached). There are six sections within the grid. Within those six sections the plan is to take a 5 piece composite at surface and one foot. In total that will give us 12 composite samples going to the lab and they will analyzed for total chlorides. Once we receive analytical results from this initial investigation we will generate a plan to conduct further assessment/delineation based on all of the data available. Does everyone agree on this course of action?

As always, let me know if you have any questions or concerns.

Respectfully,

Sheldon Hitchcock

Project Manager

Office: 575.746.8768

Direct: 575.616.4021

Cell: 575.689.5198

Fax: 575.746.8905

Emergency: 866.742.0742

Web: www.talonlpe.com

