

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised June 10, 2003

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-005-63663
1. Type of Well: Oil Well ☐ Gas Well ☒ Other		5. Indicate Type of Lease STATE ☐ FEE ☐
2. Name of Operator McKay Oil Corporation		6. State Oil & Gas Lease No. NM 91498
3. Address of Operator PO Box 2014 Roswell, NM 88202-2014		7. Lease Name or Unit Agreement Name Cactus Com Fed #7
4. Well Location Unit Letter <u>O</u> : <u>660</u> feet from the <u>South</u> line and <u>2310</u> feet from the <u>East</u> line Section <u>35</u> Township <u>6S</u> Range <u>22E</u> NMPM Chaves County		8. Well Number #7
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4153 GL		9. OGRID Number 014424
		10. Pool name or Wildcat West Pecos Abo Slope

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

McKay Oil Corporation cemented the 8 5/8 casing with J-55 24 lb to 896' approved by Eddy Fitzgerald.

On 1/13/05 – 1/14/05, 1st lead 100 sks premium plus cement, 2nd lead 300 sks Halliburton lite premium plus, tail 200 sks premium plus cement, 1" 405 sks premium plus cement. Cementing took approximately 25.5 hrs.

RECEIVED

JAN 20 2005

ODD-ARTESIA

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tammy Grube TITLE Production Analyst DATE 1/19/2005

Type or print name Tammy Grube E-mail address: tammy@mckayoil.com Telephone No. 505-623-4735

(This space for State use)

FOR RECORDS ONLY

JAN 21 2005