

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S St Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103

October 13, 2009

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-015-37462

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
Chevron BOT

8. Well Number

1H

9. OGRID Number

025575

10. Pool name or Wildcat

Cedar Canyon; Bone Spring

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 South Fourth Street, Artesia, NM 88210

4. Well Location

Surface	Lot 4	:	660	feet from the	North	line and	330	feet from the	West	line
BHL	Lot 2	:	660	feet from the	North	line and	1650	feet from the	East	line
Section	5			Township	24S	Range	29E	NMPM	Eddy	County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

2953'GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐	

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS ☐	P AND A ☐
CASING/CEMENT JOB ☐	

OTHER: ☐OTHER. Production casing ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

6/24/11 – Drilled down to 6930' KOP and continued to drill directionally.

6/26/11 – Drilled to 7775' and reduced hole to 8-1/2" and continued to drill.

7/3/11 – Reached TD 8-1/2" hole to 13,912' at 4:30 PM.


7/5/11 – Set 5-1/2" 17# HCP-110 L-80 LT&C casing at 13,912'. DV/stage tool at 5326'. Float collar at 13,817'. Cemented stage 1 with 400 sx 35:65 Poz "H" + 6% D020 + 3#/sx D042 + 5% D044 + 0.2% D046 + 1% D112 + 0.125#/sx D130 + 0.2% D201 (yld 2.10, wt 12.6). Tailed in with 1020 sx PVL + 0.2% D046 + 0.5% D079 + 0.5% D112 + 30% D151 + 1.5% D174 + 0.8% D800 (yld 1.83, wt 13). Opened DV tool at 1800 psi. Circulated thru DV tool. Circulated 215 sx to half round. 6 hr wait between stages. Cemented stage 2 with 320 sx 35:65 Poz "C" + 6% D020 + 2#/sx D042 + 5% D044 + 0.2% D046 + 1% D112 + 0.125#/sx D130 (yld 2.08, wt 12.6). Tailed in with 100 sx Class "C" + 0.2% D201 (yld 1.33, wt 14.8). Calc TOC at 2898'.

Spud Date:

4/23/11

Rig Release Date:

7/7/11



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Tina Huerta

TITLE

Regulatory Compliance Supervisor

DATE

July 21, 2011

Type or print name

Tina Huerta

E-mail address:

tinah@yatespetroleum.com

PHONE:

575-748-4168

For State Use Only

APPROVED BY:

David Gray

TITLE

Field Supervisor

DATE

7-28-11

Conditions of Approval (if any):