

Submit 1 Copy To Appropriate District  
Office  
District I  
1625 N French Dr , Hobbs, NM 88240  
District II  
1301 W. Grand Ave , Artesia, NM 88210  
District III  
1000 Rio Brazos Rd , Aztec, NM 87410  
District IV  
1220 S St Francis Dr , Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
October 13, 2009

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-015-26303
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-2781
7. Lease Name or Unit Agreement Name Huisache AHI State Com
8. Well Number 1
9. OGRID Number 025575
10. Pool name or Wildcat Dagger Draw; Wolfcamp

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)	
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other	
2. Name of Operator Yates Petroleum Corporation	<b>RECEIVED</b>  SEP 09 2011  <b>NMOCD ARTESIA</b>
3. Address of Operator 105 South Fourth Street, Artesia, NM 88210	
4. Well Location Unit Letter <u>H</u> : <u>1980</u> feet from the <u>North</u> line and <u>660</u> feet from the <u>East</u> line Section <u>2</u> Township <u>20S</u> Range <u>24E</u> NMPM <u>Eddy</u> County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3624'GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

8/14/11 - MIRU. Pumped 50 bbls fluid down annulus.

8/15/11 - Pumped 260 bbls fluid down annulus. Well on vacuum after pumping fluid, unable to set equipment up to tap tubing to relieve pressure.

8/16/11 - Pumped 30 bbls fluid down tubing. Well on vacuum. Tubing parted downhole. TOOHH with 66 jts tubing, severely corroded.

8/17/11 - Tagged at 2207'. Worked down 8'. Trying to catch tubing. Caught 90' tubing and 100' cable. Tagged at 2305'. Worked down to 2313'. TOOHH with tubing.

8/21/11 - Tagged at 2464'. Unable to work over tubing. Worked down to 2465'. Tagged at 2465'. Tagged at 2466'. Dropped down to 2472' and tagged.

8/22/11 - Tagged at 2473'. Worked down to 2476'. Tubing parted.

8/23/11 - Tagged at 2500'. Worked wireline grab. TOOHH with tubing and wireline grab. Tagged at 2501'. Worked down to 2503'. Tagged at 2553'.

**CONTINUED ON NEXT PAGE:**

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tina Huerta TITLE Regulatory Compliance Supervisor DATE September 9, 2011

Type or print name Tina Huerta E-mail address: tinah@yatespetroleum.com PHONE: 575-748-4168

**For State Use Only**

APPROVED BY: David May TITLE Field Supervisor DATE 9-20-11

Conditions of Approval (if any):

*(Signature)*

**Form C-103 continued:**

8/24/11 – Worked down to 2555'. Unable to work down. Tagged at 2557'.

8/25/11 – Tagged at 2560'. Worked overshot. Tagged at 2565'. Tagged at 2880'. Worked down to 2882'. TOOH with tubing and overshot.

8/28/11 – Tagged up at 2901'. Did not get any tubing out. Could not work free.

8/29/11 – Tagged up at 2906'. Could not go down anymore. TOOH and got 1 jt tubing out.

8/31/11 – Tagged up on tubing, could not latch up. TIH to fish cable, could not get any cable.

9/5/11 – Tagged at 3256'. Worked over tubing. Tagged at 3255'. Caught 2 jts tubing.

9/6/11 – Tagged up at 2000'. Pushed down to 3302' and tagged solid. TOOH with wireline grab. Did not catch anything. Tagged at 3312'. Worked wireline grab. TOOH with wireline grab. Tagged at 3314'. Worked overshot down to 3315'. TOOH with overshot. Caught 2 jts tubing. Tagged at 3344'. Worked wireline grab. Caught 25' cable.

9/7/11 – Tagged at 3343'. Unable to work down past 3343'. Did not catch anything. Tagged at 3344'. Worked wireline grab. Caught 3' balled up cable. Tagged at 3344'. Worked overshot. TOH with overshot. Did not catch anything. TIH with wireline grab, 2-7/8" tubing and tagged at 3344'. Worked wireline grab. TOH with wireline grab. Caught 2' cable. Shut down.

  
Regulatory Compliance Supervisor  
September 9, 2011