

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S St Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)		WELL API NO. 30-015-38544
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator XTO Energy Inc.		6. State Oil & Gas Lease No.
3. Address of Operator 200 N. Loraine, Ste. 800, Midland, Texas 79701		7. Lease Name or Unit Agreement Name Goldenchild 6 State
4. Well Location Unit Letter I : 2080 feet from the South line and 990 feet from the East line Section 06 Township 25S Range 29E NMPM Eddy County		8. Well Number #1
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 2891		9. OGRID Number 005380
		10. Pool name or Wildcat Willow Lake Delaware

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data


NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input checked="" type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
OTHER: <input checked="" type="checkbox"/>		OTHER: <input type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10-13-2011.

PJSM to cement casing. Ran 150 jts. (total footage 6,554.10) of 5 1/2 J-55 17# LTC casing. FS set @ 6,550' FC @ 6,493' Marker jts @ 4,983'. Pumped 10 bbl pre-flush, 1000 gals. Superflush 101, 20 bbl fw w/WG19. Cemented w/Lead of 450 sx Econocem C+ 1 lb./sk Kolseal (11.6 ppg, 2.66 cuft/sk, 15.50 gal/sk) Followed by Tail of 545 sx ersacem PBSH2+.4% LAP-1 +.3% CFR-3+.25 lb/sk D-Air 5000 + 1lb/sk Salt + 1 lb/sk Kolseal (13.2 ppg, 1.61 cuft/sk, 8.32 gal/sk). Displaced with 151 bbl fw, fluid returns dropped to 10% during displacement. Late pressure was 1,230 psi@ 2 bbl/min. Bumped the plug w/1700 psi. @ 06:53 PM 10-12-11, Cement did not circulate to surface. Float held ok, ND BOP's, set 5 1/2" slips, cut off casing, install & test tubing head.

10-14-11- Released rig @ 4:15 PM 10-13-11.



Spud Date: **October 2, 2011**

Rig Release Date: **October 13, 2011**

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kendall Chance TITLE Drilling Tech DATE Oct. 28, 2011

Type or print name Kendall Chance E-mail address: kendall_chance@xtoenergy.com PHONE 432-620-6749
For State Use Only

APPROVED BY: T E Shuman TITLE Geologist DATE NOV 16 2011
Conditions of Approval (if any):