


15-40582



RKI Exploration & Production

Eddy County (NM83E)

Sec 22-T26S-R29E

East Pecos Fed 22-2H

Wellbore #1

Survey: MWD Surveys

Standard Survey Report

19 July, 2013

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well East Pecos Fed 22-2H
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 22-T26S-R29E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	East Pecos Fed 22-2H	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db

Design:	Wellbore #1			
Audit Notes:				
Version:	1.0	Phase:	ACTUAL	Tie On Depth: 0.0
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)
	0.0	0.0	0.0	359.92

Survey Program	Date 2013/07/19			
From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
100.0	12,109.0	MWD Surveys (Wellbore #1)	MWD	MWD - Standard

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.0	0.00	0.00	0.0	0.0	0.0	0.0	0.00	0.00	0.00
100.0	0.67	73.07	100.0	0.2	0.6	0.2	0.67	0.67	0.00
200.0	0.91	92.25	200.0	0.3	1.9	0.3	0.35	0.24	19.18
300.0	1.11	125.37	300.0	-0.3	3.5	-0.3	0.61	0.20	33.12
400.0	0.85	160.46	400.0	-1.5	4.5	-1.5	0.64	-0.26	35.09
500.0	0.36	189.15	500.0	-2.6	4.7	-2.6	0.56	-0.49	28.69
600.0	0.69	193.09	599.9	-3.4	4.5	-3.5	0.33	0.33	3.94
700.0	1.31	190.43	699.9	-5.2	4.2	-5.2	0.62	0.62	-2.66
800.0	1.03	185.79	799.9	-7.2	3.9	-7.2	0.30	-0.28	-4.64
900.0	0.93	171.76	899.9	-8.9	3.9	-8.9	0.26	-0.10	-14.03
1,000.0	1.18	154.44	999.9	-10.6	4.5	-10.6	0.40	0.25	-17.32
1,100.0	0.70	162.92	1,099.9	-12.1	5.1	-12.1	0.50	-0.48	8.48
1,200.0	1.16	170.86	1,199.9	-13.7	5.5	-13.7	0.48	0.46	7.94
1,300.0	1.42	168.67	1,299.8	-15.9	5.9	-15.9	0.26	0.26	-2.19
1,400.0	1.53	154.49	1,399.8	-18.3	6.7	-18.3	0.38	0.11	-14.18
1,500.0	1.38	177.00	1,499.8	-20.7	7.3	-20.8	0.59	-0.15	22.51
1,600.0	1.63	176.68	1,599.7	-23.4	7.5	-23.4	0.25	0.25	-0.32
1,700.0	1.51	171.58	1,699.7	-26.1	7.7	-26.1	0.18	-0.12	-5.10
1,800.0	1.68	174.25	1,799.7	-28.9	8.1	-28.9	0.19	0.17	2.67
1,900.0	1.95	170.50	1,899.6	-32.0	8.5	-32.0	0.29	0.27	-3.75
2,000.0	1.80	181.34	1,999.6	-35.2	8.7	-35.2	0.38	-0.15	10.84
2,100.0	1.72	179.31	2,099.5	-38.3	8.7	-38.3	0.10	-0.08	-2.03
2,200.0	1.99	161.75	2,199.5	-41.5	9.3	-41.5	0.63	0.27	-17.56
2,300.0	2.97	132.78	2,299.4	-44.9	11.7	-44.9	1.56	0.98	-28.97
2,400.0	3.28	121.02	2,399.2	-48.1	16.1	-48.1	0.71	0.31	-11.76
2,500.0	4.10	117.82	2,499.0	-51.2	21.7	-51.3	0.85	0.82	-3.20
2,600.0	5.09	115.96	2,598.7	-54.9	28.9	-54.9	1.00	0.99	-1.86
2,700.0	5.46	119.90	2,698.3	-59.2	37.0	-59.2	0.52	0.37	3.94
2,800.0	4.92	121.30	2,797.8	-63.8	44.8	-63.8	0.55	-0.54	1.40
2,900.0	3.62	126.35	2,897.6	-67.9	51.0	-67.9	1.35	-1.30	5.05
3,000.0	3.08	133.52	2,997.4	-71.6	55.5	-71.7	0.68	-0.54	7.17
3,100.0	2.66	147.83	3,097.3	-75.4	58.6	-75.5	0.83	-0.42	14.31
3,200.0	2.51	136.58	3,197.2	-79.0	61.4	-79.0	0.53	-0.15	-11.25
3,300.0	2.45	122.67	3,297.1	-81.7	64.7	-81.8	0.60	-0.06	-13.91
3,400.0	2.43	129.71	3,397.0	-84.2	68.1	-84.3	0.30	-0.02	7.04
3,500.0	1.99	134.69	3,496.9	-86.8	71.0	-86.9	0.48	-0.44	4.98
3,600.0	1.94	140.75	3,596.9	-89.3	73.3	-89.4	0.21	-0.05	6.06
3,700.0	1.87	132.18	3,696.8	-91.7	75.6	-91.8	0.29	-0.07	-8.57
3,800.0	1.55	137.21	3,796.8	-93.8	77.7	-93.9	0.35	-0.32	5.03

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well East Pecos Fed 22-2H
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 22-T26S-R29E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	East Pecos Fed 22-2H	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM-2003.21 Single User Db

Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
3,900.0	1.25	143.27	3,896.7	-95.7	79.3	-95.8	0.33	-0.30	6.06
4,000.0	1.47	137.79	3,996.7	-97.5	80.8	-97.6	0.26	0.22	-5.48
4,100.0	1.33	130.43	4,096.7	-99.2	82.5	-99.3	0.23	-0.14	-7.36
4,200.0	1.17	144.56	4,196.6	-100.8	84.0	-100.9	0.35	-0.16	14.13
4,300.0	0.94	154.70	4,296.6	-102.4	84.9	-102.5	0.30	-0.23	10.14
4,400.0	1.09	150.93	4,396.6	-103.9	85.7	-104.1	0.16	0.15	-3.77
4,500.0	1.09	147.42	4,496.6	-105.6	86.7	-105.7	0.07	0.00	-3.51
4,600.0	0.65	130.37	4,596.6	-106.7	87.7	-106.9	0.51	-0.44	-17.05
4,700.0	1.10	124.25	4,696.6	-107.6	88.9	-107.8	0.46	0.45	-6.12
4,800.0	0.89	134.36	4,796.6	-108.7	90.2	-108.9	0.27	-0.21	10.11
4,900.0	1.42	152.33	4,896.5	-110.4	91.4	-110.5	0.64	0.53	17.97
5,000.0	1.06	165.41	4,996.5	-112.4	92.2	-112.5	0.46	-0.36	13.08
5,100.0	1.66	184.82	5,096.5	-114.7	92.3	-114.8	0.75	0.60	19.41
5,200.0	1.05	166.45	5,196.5	-117.0	92.4	-117.2	0.74	-0.61	-18.37
5,300.0	1.19	154.27	5,296.4	-118.9	93.1	-119.0	0.28	0.14	-12.18
5,400.0	1.62	162.93	5,396.4	-121.1	93.9	-121.3	0.48	0.43	8.66
5,500.0	0.97	173.69	5,496.4	-123.3	94.4	-123.5	0.69	-0.65	10.76
5,600.0	1.28	188.84	5,596.4	-125.3	94.3	-125.4	0.43	0.31	15.15
5,700.0	1.04	170.94	5,696.3	-127.3	94.3	-127.4	0.43	-0.24	-17.90
5,800.0	1.10	176.44	5,796.3	-129.1	94.5	-129.3	0.12	0.06	5.50
5,900.0	1.42	196.72	5,896.3	-131.3	94.2	-131.4	0.54	0.32	20.28
6,000.0	1.50	188.31	5,996.3	-133.8	93.7	-133.9	0.23	0.08	-8.41
6,100.0	1.45	193.92	6,096.2	-136.3	93.2	-136.4	0.15	-0.05	5.61
6,200.0	1.52	187.83	6,196.2	-138.8	92.7	-139.0	0.17	0.07	-6.09
6,300.0	1.53	169.22	6,296.2	-141.5	92.8	-141.6	0.49	0.01	-18.61
6,400.0	1.27	151.72	6,396.1	-143.7	93.5	-143.9	0.50	-0.26	-17.50
6,500.0	1.24	178.33	6,496.1	-145.8	94.1	-145.9	0.58	-0.03	26.61
6,600.0	0.90	188.49	6,596.1	-147.7	94.0	-147.8	0.39	-0.34	10.16
6,636.0	1.02	192.27	6,632.1	-148.2	93.9	-148.4	0.38	0.33	10.50
Last GYRO Survey									
6,747.0	1.00	156.70	6,743.1	-150.1	94.1	-150.2	0.56	-0.02	-32.05
First MWD Survey									
6,842.0	0.40	261.30	6,838.1	-150.9	94.1	-151.1	1.23	-0.63	110.11
6,873.0	0.70	304.20	6,869.1	-150.8	93.8	-151.0	1.58	0.97	138.39
6,904.0	2.60	335.70	6,900.1	-150.1	93.4	-150.2	6.57	6.13	101.61
6,935.0	5.70	343.30	6,931.0	-148.0	92.6	-148.1	10.13	10.00	24.52
6,967.0	8.30	347.10	6,962.7	-144.2	91.7	-144.3	8.25	8.13	11.88
6,998.0	10.90	348.30	6,993.3	-139.1	90.6	-139.3	8.41	8.39	3.87
7,029.0	13.20	351.00	7,023.6	-132.8	89.4	-132.9	7.64	7.42	8.71
7,060.0	15.80	350.10	7,053.6	-125.1	88.1	-125.2	8.42	8.39	-2.90
7,092.0	18.40	349.40	7,084.2	-115.9	86.5	-116.0	8.15	8.13	-2.19
7,123.0	20.90	349.20	7,113.4	-105.6	84.5	-105.7	8.07	8.06	-0.65
7,155.0	23.70	349.90	7,143.0	-93.7	82.3	-93.8	8.79	8.75	2.19
7,186.0	27.00	352.40	7,171.0	-80.6	80.3	-80.7	11.19	10.65	8.06
7,218.0	30.50	355.00	7,199.1	-65.3	78.6	-65.4	11.61	10.94	8.13
7,250.0	33.10	357.70	7,226.3	-48.4	77.6	-48.6	9.26	8.13	8.44
7,281.0	36.60	358.20	7,251.7	-30.7	76.9	-30.9	11.33	11.29	1.61
7,312.0	40.10	357.30	7,276.0	-11.5	76.2	-11.6	11.43	11.29	-2.90
7,343.0	43.70	356.40	7,299.1	9.1	75.0	9.0	11.77	11.61	-2.90
7,375.0	47.40	357.70	7,321.5	32.0	73.9	31.8	11.92	11.56	4.06
7,406.0	51.00	359.40	7,341.7	55.4	73.3	55.3	12.33	11.61	5.48
7,437.0	54.30	1.40	7,360.5	80.0	73.5	79.9	11.82	10.65	6.45
7,468.0	57.60	2.10	7,377.9	105.7	74.3	105.6	10.81	10.65	2.26
7,499.0	61.30	1.90	7,393.6	132.4	75.2	132.3	11.95	11.94	-0.65

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well East Pecos Fed 22-2H
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 22-T26S-R29E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	East Pecos Fed 22-2H	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db

Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
7,530.0	64.90	1.50	7,407.7	160.0	76.0	159.9	11.67	11.61	-1.29
7,562.0	68.30	0.80	7,420.4	189.4	76.6	189.3	10.81	10.63	-2.19
7,593.0	70.70	0.50	7,431.2	218.4	76.9	218.3	7.79	7.74	-0.97
7,624.0	73.60	0.10	7,440.7	247.9	77.1	247.8	9.44	9.35	-1.29
7,655.0	76.90	359.20	7,448.6	277.9	76.9	277.8	11.01	10.65	-2.90
7,686.0	81.10	358.40	7,454.5	308.3	76.3	308.2	13.78	13.55	-2.58
7,729.0	86.20	359.40	7,459.3	351.0	75.4	350.9	12.08	11.86	-2.33
7,761.0	88.20	359.10	7,460.9	383.0	75.0	382.9	6.32	6.25	-0.94
7,793.0	89.30	359.10	7,461.6	415.0	74.5	414.9	3.44	3.44	0.00
7,825.0	89.80	358.90	7,461.8	447.0	74.0	446.8	1.68	1.56	-0.63
7,857.0	91.50	359.10	7,461.4	478.9	73.4	478.8	5.35	5.31	0.63
7,952.0	91.40	359.10	7,459.0	573.9	71.9	573.8	0.11	-0.11	0.00
8,047.0	92.10	358.50	7,456.1	668.8	69.9	668.7	0.97	0.74	-0.63
8,143.0	91.30	358.70	7,453.3	764.8	67.6	764.7	0.86	-0.83	0.21
8,238.0	90.70	359.80	7,451.6	859.7	66.3	859.6	1.32	-0.63	1.16
8,333.0	90.70	359.10	7,450.5	954.7	65.4	954.6	0.74	0.00	-0.74
8,429.0	91.50	358.70	7,448.6	1,050.7	63.6	1,050.6	0.93	0.83	-0.42
8,524.0	90.50	359.40	7,447.0	1,145.7	62.0	1,145.6	1.28	-1.05	0.74
8,619.0	90.00	358.70	7,446.6	1,240.6	60.4	1,240.6	0.91	-0.53	-0.74
8,714.0	90.30	358.40	7,446.3	1,335.6	58.0	1,335.5	0.45	0.32	-0.32
8,809.0	89.80	357.10	7,446.2	1,430.5	54.3	1,430.5	1.47	-0.53	-1.37
8,903.0	90.10	357.50	7,446.3	1,524.4	49.9	1,524.4	0.53	0.32	0.43
8,997.0	89.80	356.30	7,446.4	1,618.3	44.8	1,618.2	1.32	-0.32	-1.28
9,091.0	90.70	356.80	7,446.0	1,712.1	39.1	1,712.1	1.10	0.96	0.53
9,185.0	92.20	357.70	7,443.6	1,806.0	34.6	1,805.9	1.86	1.60	0.96
9,279.0	91.30	359.20	7,440.7	1,899.9	32.1	1,899.9	1.86	-0.96	1.60
9,374.0	91.60	358.00	7,438.3	1,994.8	29.8	1,994.8	1.30	0.32	-1.26
9,468.0	91.50	0.50	7,435.8	2,088.8	28.5	2,088.7	2.66	-0.11	2.66
9,563.0	90.90	359.60	7,433.8	2,183.8	28.6	2,183.7	1.14	-0.63	-0.95
9,657.0	92.40	0.80	7,431.1	2,277.7	28.9	2,277.7	2.04	1.60	1.28
9,751.0	93.00	0.50	7,426.7	2,371.6	30.0	2,371.6	0.71	0.64	-0.32
9,844.0	92.60	0.30	7,422.1	2,464.5	30.7	2,464.5	0.48	-0.43	-0.22
9,939.0	90.90	0.80	7,419.2	2,559.4	31.6	2,559.4	1.87	-1.79	0.53
10,034.0	91.60	1.20	7,417.1	2,654.4	33.2	2,654.4	0.85	0.74	0.42
10,128.0	90.80	359.80	7,415.2	2,748.4	34.0	2,748.3	1.72	-0.85	-1.49
10,222.0	91.90	359.80	7,413.0	2,842.4	33.7	2,842.3	1.17	1.17	0.00
10,317.0	89.60	358.70	7,411.7	2,937.3	32.5	2,937.3	2.68	-2.42	-1.16
10,411.0	90.00	358.50	7,412.0	3,031.3	30.2	3,031.3	0.48	0.43	-0.21
10,505.0	90.30	358.90	7,411.8	3,125.3	28.0	3,125.2	0.53	0.32	0.43
10,599.0	91.00	358.00	7,410.7	3,219.2	25.5	3,219.2	1.21	0.74	-0.96
10,693.0	91.90	358.40	7,408.3	3,313.2	22.5	3,313.1	1.05	0.96	0.43
10,787.0	91.30	358.20	7,405.7	3,407.1	19.8	3,407.0	0.67	-0.64	-0.21
10,881.0	92.60	358.00	7,402.5	3,501.0	16.6	3,500.9	1.40	1.38	-0.21
10,976.0	90.50	358.00	7,400.0	3,595.9	13.3	3,595.8	2.21	-2.21	0.00
11,070.0	91.20	358.50	7,398.6	3,689.8	10.5	3,689.8	0.92	0.74	0.53
11,165.0	92.10	358.20	7,395.8	3,784.7	7.7	3,784.7	1.00	0.95	-0.32
11,259.0	90.20	359.10	7,393.9	3,878.7	5.5	3,878.7	2.24	-2.02	0.96
11,353.0	90.90	358.50	7,393.0	3,972.7	3.5	3,972.7	0.98	0.74	-0.64
11,447.0	91.40	358.40	7,391.2	4,066.6	1.0	4,066.6	0.54	0.53	-0.11
11,540.0	91.20	359.40	7,389.0	4,159.6	-0.8	4,159.6	1.10	-0.22	1.08
11,634.0	92.90	0.10	7,385.7	4,253.5	-1.2	4,253.5	1.96	1.81	0.74
11,729.0	91.20	359.80	7,382.3	4,348.4	-1.3	4,348.4	1.82	-1.79	-0.32
11,824.0	90.30	359.80	7,381.0	4,443.4	-1.6	4,443.4	0.95	-0.95	0.00
11,917.0	91.10	359.10	7,379.9	4,536.4	-2.5	4,536.4	1.14	0.86	-0.75

Wolverine Directional, LLC


Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well East Pecos Fed 22-2H
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 22-T26S-R29E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	East Pecos Fed 22-2H	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db


Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
12,012.0	91.90	358.90	7,377.4	4,631.4	-4.2	4,631.4	0.87	0.84	-0.21
12,063.0	91.50	358.50	7,375.9	4,682.3	-5.3	4,682.3	1.11	-0.78	-0.78
Last MWD Survey									
12,109.0	91.50	358.50	7,374.7	4,728.3	-6.5	4,728.3	0.00	0.00	0.00
Proj to TD - East Pecos Fed 22-2H PBHL									

Survey Annotations				
Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment
		+N/-S (ft)	+E/-W (ft)	
6,636.0	6,632.1	-148.2	93.9	Last GYRO Survey
6,747.0	6,743.1	-150.1	94.1	First MWD Survey
12,063.0	7,375.9	4,682.3	-5.3	Last MWD Survey
12,109.0	7,374.7	4,728.3	-6.5	Proj to TD

Checked By: _____ Approved By: _____ Date: _____



PO Box 1370
Artesia, NM 88211-1370
(575) 748-1288



July 31, 2013


RKI Exploration
210 Park Ave.
Suite 900
Oklahoma City, OK 73102

RE: East Pecos Federal Com 22-2H
250' FSL & 1690' FWL
Sec. 22, T26S, R29E
Eddy County, New Mexico

Dear Sir,


The attached is the Deviation Survey for the above captioned well.


Very truly yours,


Eddie C. LaRue
Operations Manager

State of New Mexico }
County of Eddy }

The foregoing was acknowledged before me this 31st day of July, 2013.


Regina L. Garner
Notary Public



EAST PECOS FED COM 22-2H

Date	Depth	Deviation	Direction	TVD
6/23/2013	204	0.90	0.00	284.00
6/24/2013	261	0.90	0.00	0.00
6/26/2013	486	0.30	0.00	0.00
6/26/2013	977	1.20	0.00	0.00
6/27/2013	1222	1.10	0.00	1302.00
6/27/2013	1466	1.10	0.00	0.00
6/28/2013	1970	1.70	0.00	2050.00
6/28/2013	2225	1.80	0.00	0.00
6/28/2013	2542	3.60	0.00	0.00
6/29/2013	2779	4.70	0.00	2887.00
7/1/2013	3040	2.70	0.00	0.00
7/1/2013	3516	2.60	0.00	0.00
7/1/2013	3990	1.30	0.00	0.00
7/1/2013	4491	0.70	0.00	0.00
7/2/2013	4964	1.20	0.00	0.00
7/3/2013	5403	1.00	0.00	0.00
7/3/2013	5874	2.10	0.00	0.00
7/5/2013	6408	1.20	0.00	0.00
7/7/2013	6873	0.70	304.20	6869.00
7/7/2013	6967	8.30	347.10	6962.00
7/7/2013	6997	10.90	348.30	6992.30
7/7/2013	7029	13.20	351.00	7023.59
7/7/2013	7060	15.80	350.10	7053.60
7/7/2013	7091	18.40	349.40	7083.23
7/7/2013	7123	20.90	349.20	7113.36
7/8/2013	7155	23.70	349.90	7143.00
7/8/2013	7249	33.10	357.70	0.00
7/8/2013	7343	43.70	356.40	7299.10
7/8/2013	7375	47.40	357.70	7321.42
7/8/2013	7406	51.00	359.40	7341.67
7/8/2013	7437	54.30	1.40	7360.48
7/9/2013	7530	64.90	1.50	6407.00
7/9/2013	7624	73.60	0.10	7452.00
7/9/2013	7699	83.20	358.90	0.00
7/11/2013	7761	88.20	359.10	7460.00
7/11/2013	7856	91.50	359.10	7461.00
7/13/2013	8047	92.10	358.50	7454.00
7/13/2013	8142	91.30	358.70	7452.00
7/13/2013	8238	90.70	359.80	7451.00
7/13/2013	8333	90.70	359.10	7450.00
7/14/2013	8428	91.50	358.70	7448.27
7/14/2013	8523	90.50	359.40	7446.62
7/14/2013	8619	90.00	358.70	7446.20

Date	Depth	Deviation	Direction	TVD
7/14/2013	8712	90.30	358.40	7446.00
7/14/2013	8807	89.80	357.10	7446.00
7/14/2013	8901	90.10	357.50	7446.00
7/14/2013	8997	89.80	356.30	7445.00
7/14/2013	9091	90.70	356.80	7445.00
7/14/2013	9185	92.20	357.70	7443.00
7/15/2013	9279	91.30	359.20	7440.73
7/15/2013	9373	91.60	358.00	7438.35
7/15/2013	9468	91.50	0.50	7435.78
7/15/2013	9563	90.90	359.60	7433.79
7/15/2013	9657	92.40	0.30	7431.00
7/15/2013	9751	93.00	0.50	7431.00
7/15/2013	9844	92.60	0.30	7422.00
7/15/2013	9938	90.90	0.80	7419.00
7/16/2013	10034	91.60	1.20	7417.14
7/16/2013	10128	90.80	359.80	7415.17
7/16/2013	10222	91.90	359.80	7412.96
7/16/2013	10317	89.60	358.70	7411.72
7/16/2013	10411	90.00	358.50	7412.04
7/16/2013	10505	90.30	358.90	7411.80
7/16/2013	10599	91.00	358.00	7410.00
7/16/2013	10693	91.90	358.40	7408.00
7/16/2013	10786	91.30	358.20	7405.00
7/16/2013	10881	92.60	358.00	7402.00
7/17/2013	10976	90.50	358.00	7399.00
7/17/2013	11071	91.20	358.50	7398.00
7/17/2013	11154	92.10	358.00	7395.00
7/17/2013	11260	90.20	359.10	7393.00
7/17/2013	11353	90.90	358.50	7393.00
7/17/2013	11447	91.40	358.40	7391.00
7/18/2013	11634	92.90	0.10	7385.00
7/18/2013	11729	91.20	359.80	7382.00
7/18/2013	11823	90.30	359.80	7381.00
7/18/2013	11916	91.10	359.10	7379.00
7/18/2013	12012	91.90	358.90	7377.00
7/18/2013	12063	91.50	358.50	7375.00

EOF