

District I - (575) 393-6161 ARTESIA DISTRICT
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-35675
5. Indicate Type of Lease STATE [X] FEE [ ]
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name State 2
8. Well Number 003
9. OGRID Number 287481
10. Pool name or Wildcat Livingston Ridge; Delaware, South

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well [X] Gas Well [ ] Other [ ]

2. Name of Operator TLT SWD, LLC

3. Address of Operator PO BOX 1906, HOBBS, NM 88241

4. Well Location
Unit Letter F : 1980 feet from the North line and 1980 feet from the West line
Section 2 Township 23S Range 31E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3421 GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ] PLUG AND ABANDON [ ]
TEMPORARILY ABANDON [ ] CHANGE PLANS [ ]
PULL OR ALTER CASING [ ] MULTIPLE COMPL [ ]
DOWNHOLE COMMINGLE [ ]
CLOSED-LOOP SYSTEM [ ]
OTHER: [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ] ALTERING CASING [ ]
COMMENCE DRILLING OPNS. [ ] P AND A [ ]
CASING/CEMENT JOB [ ]

OTHER: TEMPORARILY ABANDON [X]

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

DENIED

6/22/16 RU JWS. Pull & LD rods. Rods were parted: 109- 3/4" rods (Pin Break). Released TAC. TOH w/ tbg (wet). Pulled & swabbed.

6/23/16 ND well head. Finished TOH. TIH w/ CIBP. Set same at 7923'. Circulated pkr fluid - 49 bw to load. Test csg to 520#. Held good.

6/24/16 TOH w/ tbg. LD. Flange up well head. Well TA'd. Chart attached.

- OLD NOT CONTACTED TO WITNESS TEST - TEST NOT ACCEPTED.
- 35' CEMENT OVER CIBP?
RF - 7/13/16

Spud Date: [ ]

Rig Release Date: [ ]

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Agent DATE 7/2/2016

Type or print name M.Y. Merchant E-mail address: mymerch@penrocoil.com PHONE: 575-492-1236

For State Use Only

APPROVED BY: [Signature] TITLE DATE

Conditions of Approval (if any):