

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-015-21711

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
648

7. Lease Name or Unit Agreement Name
DHY A STATE

8. Well Number 001

9. OGRID Number 119305

10. Pool name or Wildcat
SWD; CISCO-CANYON

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other SWD

2. Name of Operator
RAY WESTALL OPERATING, INC.

3. Address of Operator
P.O. BOX 4, LOCO HILLS, NM 88255

4. Well Location

Unit Letter J : 1980' feet from the SOUTH line and 1650' feet from the EAST line.

Section 15 Township 19S Range 28E NMPM County EDDY

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3449'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐

OTHER:

☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☒ CONVERT TO SWD

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attached Procedure

NM OIL CONSERVATION
ARTESIA DISTRICT

DEC 20 2016

RECEIVED

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE BOOKKEEPER DATE 12/15/16

Type or print name RENE HOPE E-mail address: PHONE: 575-677-2370

For State Use Only

APPROVED BY: [Signature] TITLE COMPLIANCE OFFICER DATE 12/20/16
Conditions of Approval (if any):

DHY "A" STATE # 1 SWD CONVERSION

09/15/16 – 10/21/16 – RIG UP WSU, REVERSE UNIT. START CLEANING OUT CEMENT PLUGS AND JUNK IN HOLE. CLEANED OUT TO 9850', TAGGED SOLID. NEW PBTD 9850'.

10/24/16 – SPOT CEMENT PLUG @ 9653' (50 SAX PLUG) T.O.C. PLUG @ 9523'. PUMP FLUIDCALIPER TO DETERMINE CMT VOLUME.

10/25/16 - RUN 9523' OF 5 ½" N-80 CSG.

10/26/16 – PUMP 20 BBL GEL SPACER, 800 SX LEAD CEMENT (CLASS H), 100 SX TAIL CEMENT (CLASS H). CIRCULATED 18 BBLs GEL SPACER TO PIT. W.O.C. 18 HOURS.

10/27/16 - DRILL OUT CEMENT PLUG, CLEANED OUT WELL TO 9850', CIRCULATE CLEAN.

11/03/16 – ACIDIZE WELL WITH 20,000 15% HCL ACID.

11/04/16 – FLOW ACID BACK.

11/07/16 – 11/08/16 – RUN IPC 2 7/8" TBG AND NICKEL PLATED PACKER WITH ON/OFF. SET PACKER @ 9455' CIRCULATE PACKER FLUID. TEST ANNULUS TO 400 PSI. HELD OKAY. NOTIFY RICHARD INGE WITH NMOCD TO WITNESS M.I.T. ON 11/09/16.

11/09/16 – MIT WITNESSED BY RICHARD INGE, CHART SENT IN WITH MR. INGE.

WAITING TO BUILD TANK BATTERY FACILITY AND WAITING ON ELECTRICITY.

WILL NOTIFY OCD ON DATE OF FIRST DISPOSAL.