

15-43421

NEW OIL CONSERVATION
ARTESIA DISTRICT
MAR 27 2017
RECEIVED

Burnett Oil Company, INC

Eddy County, NM
Nosler 12 Fed
EG #6H

OH

Design: Final Surveys

Standard Survey Report

08 August, 2016



Integrity Directional Services, LLC

Survey Report



Company: Burnett Oil Company, INC
Project: Eddy County, NM
Site: Nosler 12 Fed
Well: EG #6H
Wellbore: OH
Design: Final Surveys

Local Co-ordinate Reference: Well EG #6H
TVD Reference: WELL @ 3984.5usft (17.5' KB)
MD Reference: WELL @ 3984.5usft (17.5' KB)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Multi User Db

Project	Eddy County, NM		
Map System:	US State Plane 1927 (Exact solution)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	New Mexico East 3001		

Site Nosler 12 Fed

Site Position: Northing: 673,802.22 usft Latitude: 32° 51' 4.907 N
From: Lat/Long Easting: 653,901.60 usft Longitude: 103° 49' 55.866 W
Position Uncertainty: 2.0 usft Slot Radius: 13-3/16 " Grid Convergence: 0.27 °

Well EG #6H

Well Position +N/-S 0.0 usft Northing: 673,802.22 usft Latitude: 32° 51' 4.907 N
 +E/-W 0.0 usft Easting: 653,901.60 usft Longitude: 103° 49' 55.866 W
Position Uncertainty 0.0 usft **Wellhead Elevation:** usft **Ground Level:** 3,967.0 usft

Wellbore OH

Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF2015	10/19/2015	7.30	60.62	48,451

Design Final Surveys

Audit Notes:

Version: 1.0 **Phase:** ACTUAL **Tie On Depth:** 0.0

Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)
	0.0	0.0	0.0	96.74

Survey Program Date 8/8/2016

From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description
110.0	738.0	Teledrift Gyros (OH)	VES GyroFlex V2 201112	
895.0	9,224.0	IDS MWD Surveys (OH)	MWD	MWD - Standard

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
0.0	0.00	0.00	0.0	0.0	0.0	0.0	0.00	0.00	0.00
110.0	0.10	257.10	110.0	0.0	-0.1	-0.1	0.09	0.09	0.00
264.0	0.80	95.10	264.0	-0.1	0.8	0.9	0.58	0.45	-105.19
412.0	0.10	295.10	412.0	-0.2	1.8	1.8	0.60	-0.47	-108.11
485.0	0.70	246.10	485.0	-0.3	1.3	1.3	0.88	0.82	-67.12
638.0	0.80	247.10	638.0	-1.1	-0.5	-0.4	0.07	0.07	0.65
738.0	0.90	275.00	738.0	-1.3	-2.0	-1.8	0.42	0.10	27.90
895.0	0.90	270.90	894.9	-1.2	-4.4	-4.3	0.04	0.00	-2.61
First IDS MWD Survey									
990.0	0.70	269.20	989.9	-1.2	-5.8	-5.6	0.21	-0.21	-1.79

Integrity Directional Services, LLC

Survey Report



Company: Burnett Oil Company, INC
Project: Eddy County, NM
Site: Nosler 12 Fed
Well: EG #6H
Wellbore: OH
Design: Final Surveys

Local Co-ordinate Reference: Well EG #6H
TVD Reference: WELL @ 3984.5usft (17.5' KB)
MD Reference: WELL @ 3984.5usft (17.5' KB)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Multi User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
1,084.0	0.90	262.70	1,083.9	-1.3	-7.1	-6.9	0.23	0.21	-6.91
1,178.0	0.60	268.90	1,177.9	-1.4	-8.3	-8.1	0.33	-0.32	6.60
1,273.0	0.40	3.50	1,272.9	-1.1	-8.8	-8.6	0.79	-0.21	99.58
1,367.0	0.40	337.40	1,366.9	-0.5	-8.9	-8.8	0.19	0.00	-27.77
1,461.0	0.50	350.80	1,460.9	0.2	-9.1	-9.0	0.15	0.11	14.26
1,556.0	0.80	358.40	1,555.9	1.3	-9.1	-9.2	0.33	0.32	8.00
1,651.0	0.70	359.40	1,650.9	2.6	-9.2	-9.4	0.11	-0.11	1.05
1,745.0	0.90	8.40	1,744.9	3.9	-9.1	-9.5	0.25	0.21	9.57
1,840.0	0.80	11.60	1,839.9	5.3	-8.8	-9.4	0.12	-0.11	3.37
1,934.0	0.90	4.50	1,933.9	6.6	-8.6	-9.4	0.15	0.11	-7.55
1,966.0	0.90	4.20	1,965.9	7.1	-8.6	-9.4	0.01	0.00	-0.94
2,079.0	0.70	353.10	2,078.9	8.7	-8.6	-9.6	0.22	-0.18	-9.82
2,174.0	0.70	353.80	2,173.8	9.9	-8.8	-9.8	0.01	0.00	0.74
2,269.0	0.40	328.50	2,268.8	10.7	-9.0	-10.2	0.40	-0.32	-26.63
2,363.0	0.40	330.90	2,362.8	11.3	-9.3	-10.6	0.02	0.00	2.55
2,457.0	1.10	112.60	2,456.8	11.2	-8.6	-9.9	1.53	0.74	150.74
2,552.0	1.20	110.90	2,551.8	10.5	-6.9	-8.1	0.11	0.11	-1.79
2,647.0	1.10	111.60	2,646.8	9.8	-5.1	-6.2	0.11	-0.11	0.74
2,741.0	1.10	117.50	2,740.8	9.1	-3.5	-4.5	0.12	0.00	6.28
2,835.0	0.70	112.60	2,834.8	8.4	-2.1	-3.1	0.43	-0.43	-5.21
2,929.0	0.50	120.30	2,928.8	8.0	-1.2	-2.2	0.23	-0.21	8.19
3,024.0	0.50	116.80	3,023.8	7.6	-0.5	-1.4	0.03	0.00	-3.68
3,118.0	0.50	147.80	3,117.8	7.1	0.1	-0.8	0.28	0.00	32.98
3,213.0	0.40	186.80	3,212.8	6.4	0.3	-0.5	0.33	-0.11	41.05
3,306.0	0.20	191.40	3,305.8	5.9	0.2	-0.5	0.22	-0.22	4.95
3,400.0	0.20	218.40	3,399.7	5.6	0.0	-0.6	0.10	0.00	28.72
3,494.0	0.50	218.10	3,493.7	5.2	-0.3	-0.9	0.32	0.32	-0.32
3,589.0	0.50	236.40	3,588.7	4.6	-0.9	-1.4	0.17	0.00	19.26
3,682.0	0.50	236.70	3,681.7	4.2	-1.6	-2.1	0.00	0.00	0.32
3,776.0	0.70	236.00	3,775.7	3.6	-2.4	-2.8	0.21	0.21	-0.74
3,870.0	0.70	238.50	3,869.7	3.0	-3.4	-3.7	0.03	0.00	2.66
3,965.0	0.90	246.20	3,964.7	2.4	-4.5	-4.8	0.24	0.21	8.11
4,059.0	0.70	245.50	4,058.7	1.9	-5.7	-5.9	0.21	-0.21	-0.74
4,154.0	0.70	253.20	4,153.7	1.5	-6.8	-7.0	0.10	0.00	8.11
4,249.0	0.70	246.90	4,248.7	1.1	-7.9	-8.0	0.08	0.00	-6.63
4,343.0	0.70	255.00	4,342.7	0.7	-9.0	-9.0	0.11	0.00	8.62
4,437.0	0.50	56.70	4,436.7	0.8	-9.2	-9.2	1.26	-0.21	172.02
4,532.0	0.50	50.00	4,531.7	1.3	-8.5	-8.6	0.06	0.00	-7.05
4,624.0	0.50	56.70	4,623.7	1.7	-7.9	-8.1	0.06	0.00	7.28
4,716.0	0.50	74.60	4,715.7	2.1	-7.2	-7.4	0.17	0.00	19.46
4,809.0	0.70	75.70	4,808.7	2.3	-6.2	-6.5	0.22	0.22	1.18
4,839.0	0.70	63.00	4,838.7	2.5	-5.9	-6.1	0.52	0.00	-42.33
4,870.0	6.30	136.20	4,869.6	1.3	-4.6	-4.7	19.79	18.06	236.13

Integrity Directional Services, LLC

Survey Report



Company: Burnett Oil Company, INC
Project: Eddy County, NM
Site: Nosler 12 Fed
Well: EG #6H
Wellbore: OH
Design: Final Surveys

Local Co-ordinate Reference: Well EG #6H
TVD Reference: WELL @ 3984.5usft (17.5' KB)
MD Reference: WELL @ 3984.5usft (17.5' KB)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Multi User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
4,901.0	10.40	134.10	4,900.3	-1.9	-1.4	-1.1	13.26	13.23	-6.77
4,931.0	14.60	132.30	4,929.6	-6.3	3.4	4.1	14.06	14.00	-6.00
4,962.0	18.30	131.60	4,959.3	-12.2	9.9	11.3	11.95	11.94	-2.26
4,993.0	21.10	133.40	4,988.5	-19.2	17.6	19.7	9.24	9.03	5.81
5,023.0	24.50	135.50	5,016.1	-27.4	25.9	28.9	11.65	11.33	7.00
5,054.0	28.70	135.50	5,043.8	-37.3	35.6	39.7	13.55	13.55	0.00
5,085.0	30.60	136.50	5,070.8	-48.3	46.3	51.6	6.33	6.13	3.23
5,116.0	33.10	138.30	5,097.1	-60.4	57.3	64.0	8.63	8.06	5.81
5,146.0	34.10	139.00	5,122.1	-72.8	68.3	76.4	3.57	3.33	2.33
5,177.0	34.50	142.10	5,147.7	-86.3	79.4	89.0	5.78	1.29	10.00
5,208.0	36.40	142.80	5,172.9	-100.6	90.3	101.5	6.27	6.13	2.26
5,238.0	40.30	141.80	5,196.5	-115.3	101.7	114.6	13.16	13.00	-3.33
5,269.0	44.30	141.10	5,219.4	-131.6	114.7	129.4	12.99	12.90	-2.26
5,300.0	47.20	140.70	5,241.0	-148.8	128.7	145.3	9.40	9.35	-1.29
5,331.0	50.00	140.70	5,261.5	-166.8	143.5	162.1	9.03	9.03	0.00
5,362.0	53.10	140.70	5,280.8	-185.6	158.8	179.5	10.00	10.00	0.00
5,393.0	56.30	140.00	5,298.7	-205.1	175.0	197.8	10.49	10.32	-2.26
5,424.0	57.40	140.00	5,315.7	-225.0	191.7	216.7	3.55	3.55	0.00
5,455.0	58.80	135.80	5,332.0	-244.5	209.3	236.6	12.36	4.52	-13.55
5,486.0	60.70	133.40	5,347.7	-263.3	228.4	257.7	9.07	6.13	-7.74
5,516.0	62.10	131.20	5,362.0	-281.0	247.9	279.1	7.95	4.67	-7.33
5,547.0	63.50	127.00	5,376.2	-298.4	269.3	302.4	12.87	4.52	-13.55
5,577.0	65.80	123.50	5,389.0	-314.0	291.4	326.2	13.03	7.67	-11.67
5,608.0	67.00	119.30	5,401.5	-328.8	315.6	352.0	13.00	3.87	-13.55
5,639.0	69.10	115.40	5,413.1	-342.0	341.2	379.0	13.49	6.77	-12.58
5,670.0	72.10	113.00	5,423.3	-354.0	367.8	406.8	12.12	9.68	-7.74
5,700.0	74.40	110.50	5,432.0	-364.6	394.5	434.6	11.07	7.67	-8.33
5,731.0	77.10	107.00	5,439.6	-374.3	423.0	464.0	13.98	8.71	-11.29
5,762.0	80.20	104.50	5,445.7	-382.5	452.2	494.0	12.75	10.00	-8.06
5,794.0	81.10	102.40	5,450.9	-389.9	482.9	525.3	7.06	2.81	-6.56
5,823.0	82.90	99.60	5,455.0	-395.3	511.1	554.0	11.40	6.21	-9.66
5,855.0	83.40	99.20	5,458.8	-400.5	542.4	585.7	2.00	1.56	-1.25
5,886.0	86.20	96.80	5,461.6	-404.8	573.0	616.6	11.87	9.03	-7.74
5,917.0	88.90	94.30	5,462.9	-407.8	603.8	647.5	11.86	8.71	-8.06
5,948.0	89.60	94.00	5,463.3	-410.0	634.8	678.5	2.46	2.26	-0.97
6,042.0	92.20	90.80	5,461.8	-414.0	728.6	772.2	4.39	2.77	-3.40
6,136.0	91.10	90.50	5,459.1	-415.1	822.6	865.6	1.21	-1.17	-0.32
6,230.0	89.60	90.50	5,458.6	-415.9	916.6	959.1	1.60	-1.60	0.00
6,292.0	90.10	90.50	5,458.7	-416.4	978.6	1,020.7	0.81	0.81	0.00
6,387.0	89.00	90.10	5,459.5	-416.9	1,073.6	1,115.1	1.23	-1.16	-0.42
6,481.0	89.70	90.10	5,460.5	-417.1	1,167.6	1,208.4	0.74	0.74	0.00
6,576.0	90.40	90.10	5,460.5	-417.2	1,262.6	1,302.8	0.74	0.74	0.00
6,670.0	91.10	90.50	5,459.2	-417.7	1,356.6	1,396.2	0.86	0.74	0.43

Integrity Directional Services, LLC

Survey Report



Company: Burnett Oil Company, INC
Project: Eddy County, NM
Site: Nosler 12 Fed
Well: EG #6H
Wellbore: OH
Design: Final Surveys

Local Co-ordinate Reference: Well EG #6H
TVD Reference: WELL @ 3984.5usft (17.5' KB)
MD Reference: WELL @ 3984.5usft (17.5' KB)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Multi User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
6,765.0	91.80	90.50	5,456.8	-418.6	1,451.5	1,490.6	0.74	0.74	0.00
6,860.0	90.80	90.50	5,454.7	-419.4	1,546.5	1,585.0	1.05	-1.05	0.00
6,954.0	91.50	90.50	5,452.8	-420.2	1,640.5	1,678.4	0.74	0.74	0.00
7,048.0	90.40	91.20	5,451.2	-421.6	1,734.4	1,771.9	1.39	-1.17	0.74
7,142.0	89.90	91.50	5,451.0	-423.8	1,828.4	1,865.5	0.62	-0.53	0.32
7,236.0	89.00	91.20	5,451.9	-426.0	1,922.4	1,959.1	1.01	-0.96	-0.32
7,331.0	90.10	91.20	5,452.6	-428.0	2,017.4	2,053.7	1.16	1.16	0.00
7,426.0	91.00	91.50	5,451.7	-430.3	2,112.3	2,148.2	1.00	0.95	0.32
7,521.0	89.70	91.20	5,451.1	-432.5	2,207.3	2,242.8	1.40	-1.37	-0.32
7,616.0	90.60	91.20	5,450.9	-434.5	2,302.3	2,337.4	0.95	0.95	0.00
7,710.0	91.30	90.80	5,449.3	-436.1	2,396.2	2,430.9	0.86	0.74	-0.43
7,805.0	90.60	90.80	5,447.8	-437.5	2,491.2	2,525.4	0.74	-0.74	0.00
7,900.0	91.70	90.80	5,445.8	-438.8	2,586.2	2,619.8	1.16	1.16	0.00
7,995.0	90.30	91.20	5,444.2	-440.4	2,681.2	2,714.3	1.53	-1.47	0.42
8,089.0	90.60	91.50	5,443.4	-442.7	2,775.1	2,807.9	0.45	0.32	0.32
8,184.0	89.20	90.80	5,443.6	-444.6	2,870.1	2,902.5	1.65	-1.47	-0.74
8,278.0	90.10	91.20	5,444.2	-446.2	2,964.1	2,996.0	1.05	0.96	0.43
8,373.0	91.00	91.20	5,443.3	-448.2	3,059.1	3,090.5	0.95	0.95	0.00
8,468.0	89.70	91.20	5,442.7	-450.2	3,154.0	3,185.1	1.37	-1.37	0.00
8,562.0	90.60	92.60	5,442.4	-453.3	3,248.0	3,278.7	1.77	0.96	1.49
8,656.0	91.80	92.60	5,440.5	-457.6	3,341.9	3,372.5	1.28	1.28	0.00
8,750.0	90.40	90.50	5,438.7	-460.1	3,435.8	3,466.1	2.68	-1.49	-2.23
8,845.0	90.10	89.40	5,438.3	-460.0	3,530.8	3,560.4	1.20	-0.32	-1.16
8,939.0	91.10	89.80	5,437.3	-459.4	3,624.8	3,653.7	1.15	1.06	0.43
9,034.0	90.40	89.40	5,436.0	-458.7	3,719.8	3,747.9	0.85	-0.74	-0.42
9,155.0	91.80	89.80	5,433.7	-457.9	3,840.8	3,868.0	1.20	1.16	0.33
Final IDS MWD Survey									
9,224.0	91.80	89.80	5,431.5	-457.6	3,909.7	3,936.4	0.00	0.00	0.00
Projection to TD									

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
895.0	894.9	-1.2	-4.4	First IDS MWD Survey
9,155.0	5,433.7	-457.9	3,840.8	Final IDS MWD Survey
9,224.0	5,431.5	-457.6	3,909.7	Projection to TD

Checked By: _____ Approved By: _____ Date: _____



PO Box 1370
Artesia, NM 88211-1370
(575) 748-1288

August 11, 2016

Burnett Oil Co., Inc.
801 Cherry Street, Unit 9
Fort Worth, TX 76102-6881

RE: Nosler 12 Fed EG 6H
1800' FNL & 300' FEL
Sec. 11, T17S, R31E
Eddy County, New Mexico

Dear Sir,


The attached is the Deviation Survey for the above captioned well.

Very truly yours,

Chris Graham
Drilling Superintendent

State of New Mexico }
County of Eddy }

The foregoing was acknowledged before me this 11th day of August, 2016.

Notary Public

Nosler 12 Fed EG 6H

Date	Depth	Deviation	Direction	TVD
7/26/2016	148	0.10	257.10	
7/26/2016	302	0.80	95.10	
7/26/2016	450	0.10	295.00	500.00
7/26/2016	523	0.70	246.00	593.00
7/26/2016	676	0.80	247.00	746.00
7/28/2016	895	0.90	270.90	951.00
7/28/2016	990	0.70	269.20	1046.00
7/28/2016	1084	0.90	262.70	
7/29/2016	1178	0.60	268.90	
7/29/2016	1273	0.40	3.50	
7/29/2016	1367	0.40	337.00	
7/29/2016	1461	0.50	350.80	
7/29/2016	1556	0.80	358.00	
7/29/2016	1651	0.70	359.00	
7/29/2016	1840	0.80	11.60	
7/29/2016	1934	0.90	4.50	
7/30/2016	2079	0.70	353.10	
7/31/2016	2174	0.70	353.80	
7/31/2016	2269	0.40	328.50	
7/31/2016	2363	0.40	330.90	
7/31/2016	2457	1.10	112.60	
7/31/2016	2552	1.20	110.90	
7/31/2016	2647	1.10	111.60	
7/31/2016	2741	1.10	117.50	
7/31/2016	2835	0.70	112.60	
7/31/2016	2929	0.50	120.30	
7/31/2016	3024	0.50	116.80	
7/31/2016	3118	0.50	147.80	
7/31/2016	3213	0.40	186.80	
7/31/2016	3306	0.20	191.40	
7/31/2016	3400	0.20	218.40	3399.00
7/31/2016	3494	0.50	316.20	3493.00
7/31/2016	3589	0.50	236.40	3588.00
7/31/2016	3682	0.50	236.70	
7/31/2016	3776	0.70	236.00	
7/31/2016	3870	0.70	238.50	
8/1/2016	3965	0.90	246.20	
8/1/2016	4059	0.70	245.50	
8/1/2016	4154	0.70	253.20	
8/1/2016	4249	0.70	246.90	
8/1/2016	4343	0.70	255.00	
8/2/2016	4437	0.50	567.00	

Date	Depth	Deviation	Direction	TVD
8/2/2016	4532	0.50	50.00	
8/2/2016	4624	0.50	56.70	
8/2/2016	4716	0.50	74.60	
8/2/2016	4809	0.70	75.70	
8/2/2016	4901	10.40	134.10	4900.00
8/2/2016	4993	21.10	133.40	4988.00
8/2/2016	5085	30.60	136.50	5070.00
8/2/2016	5177	34.50	142.50	5147.00
8/2/2016	5269	44.30	141.10	5219.00
8/2/2016	5362	53.10	140.70	5280.00
8/3/2016	5455	58.80	135.80	
8/3/2016	5547	63.50	127.00	
8/3/2016	5639	69.10	115.40	
8/3/2016	5731	77.10	107.00	5439.00
8/3/2016	5824	82.90	99.60	5455.00
8/3/2016	5917	88.90	94.30	
8/3/2016	6042	92.20	90.80	
8/3/2016	6136	91.10	90.50	
8/4/2016	6230	89.60	90.50	
8/4/2016	6292	90.10	90.50	
8/4/2016	6387	89.00	90.10	
8/4/2016	6481	89.70	90.10	
8/4/2016	6554	91.50	90.50	5452.00
8/4/2016	6575	90.40	90.10	
8/4/2016	6670	91.10	90.50	5459.00
8/4/2016	6765	91.80	90.50	5456.00
8/4/2016	6860	90.80	90.50	5454.00
8/4/2016	7048	90.40	91.20	5451.00
8/4/2016	7142	89.90	91.50	5450.00
8/4/2016	7236	89.00	91.20	5451.00
8/4/2016	7331	90.10	91.20	5452.00
8/4/2016	7426	91.00	91.50	5457.00
8/5/2016	7521	89.70	91.20	
8/5/2016	7616	90.60	91.20	
8/5/2016	7710	91.30	90.80	
8/5/2016	7805	90.60	90.80	
8/5/2016	7900	91.70	90.80	5445.00
8/5/2016	7995	90.30	91.20	5444.00
8/5/2016	8089	90.60	91.50	5443.00
8/5/2016	8184	89.20	90.80	5443.61
8/5/2016	8278	90.10	91.20	5444.19
8/5/2016	8373	91.00	91.20	5443.27
8/5/2016	8468	89.70	91.20	5442.69
8/6/2016	8562	90.60	92.60	5442.44
8/6/2016	8656	91.80	92.60	5440.48

Date	Depth	Deviation	Direction	TVD
8/7/2016	8750	90.40	90.50	5438.00
8/7/2016	8845	90.10	89.70	5438.00
8/7/2016	8939	91.10	89.80	5437.00
8/7/2016	9034	90.40	89.40	5436.00
8/7/2016	9155	91.80	89.80	5433.00