

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-44001
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other SALT WATER DISPOSAL		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator SOLARIS WATER MIDSTREAM, LLC		6. State Oil & Gas Lease No.
3. Address of Operator 9811 KATY FREEWAY, SUITE 900 HOUSTON TEXAS 77024		7. Lease Name or Unit Agreement Name SOLARIS EDDY STATE
4. Well Location Unit Letter <u>K</u> : 2267 feet from the <u>SOUTH</u> line and 2469 feet from the <u>WEST</u> line Section <u>2</u> Township <u>26S</u> Range <u>29E</u> NMPM County <u>EDDY</u>		8. Well Number <u>2</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3022 GR		9. OGRID Number 371643
		10. Pool name or Wildcat SWD; DEVONIAN

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Drilled 8 1/2" hole to depth of 15,650' KB measurement. Ran 110 joints of 7 5/8", 39.00#, P-110, STL Flush Joint liner. Liner became stuck while running same. O-Tex Energy Services cemented liner with 450 sacks of Class H containing .45% retarder (mixing H2O 5.63 gals/sack, yield 1.20 cubic foot/sack, weight 15.3#/gallon). Cementing operations completed 09/09/2017. Top of 7 5/8" liner @ 9,309' and bottom of liner @ 13,935' KB measurements. Went back and cemented 7 5/8" liner to 3,000' for 30 minutes successfully before drilling out liner.

OIL CONSERVATION
ARTESIA DISTRICT

Spud Date:

04/22/2017

Rig Release Date:

JUN 13-2017
2018

RECEIVED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Teena Robbins

TITLE Office Manager

DATE 10/26/2017

Type or print name Teena Robbins

E-mail address: teena.robbins@solarismidstream.com PHONE: 432-203-9024

For State Use Only

APPROVED BY:

Raymond J. Delany

TITLE

Geologist

DATE

10-29-18

Conditions of Approval (if any):