

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-29258
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Morris Arco 26
8. Well Number 002
9. OGRID Number 371755
10. Pool name or Wildcat SWD; Cemetery-Morrow
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3418' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☒

2. Name of Operator
PERCUSSION PETROLEUM OPERATING, LLC

3. Address of Operator
919 Milam, Suite 2475, Houston, TX 77002

4. Well Location

Unit Letter B : 990 feet from the N line and 1650 feet from the E line

Section: 26 Township: 19S Range: 25E NMPM: County: Eddy

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/15/2018 - Had TRM pump truck tie into csg w/ 1000# chart recorder in line. Pressured csg to 560# recording pressure on chart. Kept recording pressure for 30 minutes. Removed chart. The csg held pressure w/ no pressure loss. Dan w/ OCD on location to witness test. Bled down and RDMO TRM pump truck. Left well shut in.

Spud Date: 6/3/2018

Rig Release Date: 9/24/2018

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kenny Norton TITLE Engineer DATE 12/11/18

Type or print name Kenny Norton E-mail address: Kenny@PercussionPetroleum.com PHONE: 972-352-3602
For State Use Only

APPROVED BY: Dan TITLE Compliance officer DATE 1-30-19
Conditions of Approval (if any):

