

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-005-62596
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Abbey State SWD
8. Well Number 1
9. OGRID Number 32864
10. Pool name or Wildcat 9664- SWD Fusselman

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☐

2. Name of Operator
D.W.R. Oil Properties, Inc.

3. Address of Operator
PO Box 657, Merkel TX 79536

4. Well Location
Unit Letter H : 2290 feet from the N line and 1200 feet from the E line
Section 36 Township 10S Range 27E NMPM Chaves County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3698 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

MIRU United Drilling rig 41 and commenced re-entry operations @ 9:30 am, June 12, 2019. Drilled out plugs and cleaned hole out to 7305'. Ran in hole with 90 joints 5 1/2" 17# J-55 fiberglass wrapped and flint coated casing equipped with Guide shoe and float collar and stage tool @ 6287'.

Cemented casing in two stages: Stage 1: 250 sx Class H. Plug down @ 6:50 pm 6/22/2019.
Stage 2: Lead; 1260 sx class C lite, Tail 510 sx class C. Circulated 407 sx to surface, plug down @ 2:33 am 6/23/19.

RDMO United Drilling Rig 41.

RECEIVED

MIRU LCH Pulling unit 6/27/19. Drill out DV tool @ 6287' and clean well out to Float collar @ 7193'.

JUL 05 2019

Spud Date: June 12, 2019

Rig Release Date: 6/24/19

DISTRICT II-ARTESIA O.C.D.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Consultant DATE 6/30/2019

Type or print name: Phelps White E-mail address: pwiv@zianet.com PHONE: 575 626 7660

For State Use Only

APPROVED BY: [Signature] TITLE State Atty DATE 7/5/19
Conditions of Approval (if any):