

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd, Aztec, NM  
87410

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-015-32766

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name  
Chase 2 State Com

8. Well No.

2

9. Pool name or Wildcat

Carlsbad; Morrow East (Gas)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well

☐ Oil  
Well

☒ Gas  
Well

☐ Other \_\_\_\_\_

2. Name of Operator

DEVON ENERGY PRODUCTION COMPANY, LP

3. Address of Operator

20 NORTH BROADWAY, SUITE 1500, OKLAHOMA CITY, OKLAHOMA 73102 (405) 2287512

4. Well Location

Unit Letter E-1980 Feet From The North Line and 1310 Feet From The West Line

Section 2

Township 22S

Range 27E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3117' GR

Check Appropriate Box To Indicate Nature Of Notice, Report, Or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Completion ☒

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

8/13/03 - Set 2 Fiberglass & 2 Steel tanks for Battery

8/15/03 - RIH w/3 3/8" perf gun, 11,724' - 11,734' (11 holes), 11,624' - 11,628' (3 holes) 11,608' - 11,610' (3 holes)

8/21/03 - Frac'd 11,608' - 11,734' w/790,424 scf of N2 + 91 tons of CO2. Spear 3000 gal of 7.5% HCL

8/27/03 - Mix & spot 141 sx of 20/40 sand to fill 7" csg f/12,003' - 11,700; PUH to 11,300' wait 1 hr RIH & tag sand @ 11,703'

8/28/03 - Dumped 2 sx of Class H cement with retarder @ 11,665.

8/30/03 - RIH w/weight bar on wireline and tag cement @ 11,645', New PBTD @ 11,645'

9/8/03 - Hung well on production

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE OPERATIONS TECHNICIAN

DATE September 25, 2003

TYPE OR PRINT NAME Karen Cottom

TELEPHONE NO. (405) 235-3611

(This space for State Use)

Approved by

Conditions of approval, if any.

TITLE

District Supervisor

DATE

SEP 30 2003